



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

16th May 2017

Our Reference: 17060:GB168

Australand Residential No 156 P/L
Level 9, 484 St Kilda Road
MELBOURNE VIC 3004

Dear Sirs,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
HONOUR VILLAGE ESTATE – STAGE 1, BERWICK

Please find attached our Report Nos 17060/R001 to 17060/R037 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in early February 2017 and was completed in mid March 2017

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.


The site inspections and testing was performed by an experienced geotechnician from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the filled allotments by Rokon during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the filled allotments by Rokon during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Griffin Brown



APPROXIMATE
FIELD DENSITY
LOCATION

HONOUR

FIGURE 1

AVENUE



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R001
 Date Issued 17/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	01/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:01
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.97	2.03	1.86	1.87	-	-
Field moisture content <i>%</i>	18.7	20.1	16.5	17.5	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	2.02	1.98	1.92	1.95	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	19.0	20.0	19.0	19.5	-	-

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	2.5% dry	1.5% dry	-	-
--	----------	------	----------	----------	---	---

Density Ratio (R_{HD}) <i>%</i>	98.0	102.5	97.0	96.0	-	-
-------------------------------------	-------------	--------------	-------------	-------------	---	---

Material description

No 1 - 4 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R002
 Date Issued 20/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	02/02/17
Location	PAKENHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:40
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	5	6	7	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	-	-	-
Field wet density <i>t/m³</i>	1.95	1.97	1.88	-	-	-
Field moisture content <i>%</i>	20.5	19.8	12.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	5	6	7	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	-	-	-
Percent of oversize material <i>wet</i>	0	0	0	-	-	-
Peak Converted Wet Density <i>t/m³</i>	2.02	2.00	1.98	-	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	20.5	20.0	13.0	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% dry	-	-	-
--	------	------	-------------	---	---	---

Density Ratio (R_{HD}) <i>%</i>	96.5	98.5	95.0	-	-	-
-------------------------------------	-------------	-------------	-------------	---	---	---

Material description

No 5 - 7 Clay Fill						
--------------------	--	--	--	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R003
 Date Issued 22/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	03/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 06:59
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	8	9	10	11	12	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	-
Field wet density <i>t/m³</i>	1.85	2.04	2.01	1.94	2.04	-
Field moisture content %	22.6	21.5	19.6	24.8	23.2	-

Test procedure AS 1289.5.7.1

Test No	8	9	10	11	12	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	-
Percent of oversize material <i>wet</i>	0	0	0	0	0	-
Peak Converted Wet Density <i>t/m³</i>	1.94	1.95	2.00	1.96	2.07	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	24.5	22.0	20.0	21.5	21.0	-

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	0.0%	3.0% wet	2.0% wet	-
--	----------	----------	------	----------	----------	---

Density Ratio (R_{HD})	%	95.5	104.5	101.0	98.5	98.5	-
--	----------	-------------	--------------	--------------	-------------	-------------	----------

Material description

No 8 - 12 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R004
 Date Issued 20/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	04/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:39
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	2.00	1.95	2.01	1.95	1.97	1.97
Field moisture content <i>%</i>	20.9	19.0	20.1	23.1	22.2	23.5

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.01	1.97	1.95	1.98	2.01	2.00
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	20.5	21.0	22.0	21.5	21.0	21.5

Moisture Variation From Optimum Moisture Content	0.0%	1.5% dry	1.5% dry	1.5% wet	1.5% wet	2.0% wet
--	------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	99.5	99.5	103.0	98.5	97.5	98.5
--	----------	-------------	-------------	--------------	-------------	-------------	-------------

Material description

No 13 - 18 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R005
 Date Issued 20/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	04/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:27
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	-	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1				
Approximate depth below FSL						
Measurement depth mm	175	175	-	-	-	-
Field wet density t/m³	1.98	2.01	-	-	-	-
Field moisture content %	22.6	23.3	-	-	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	-	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	-	-	-	-
Percent of oversize material wet	0	0	-	-	-	-
Peak Converted Wet Density t/m³	2.05	2.02	-	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	20.5	22.5	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% wet	1.0% wet	-	-	-	-
---	-------------	-------------	---	---	---	---

Density Ratio (R_{HD}) %	97.0	99.5	-	-	-	-
---	-------------	-------------	---	---	---	---

Material description

No 19 - 20 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R006
 Date Issued 24/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	04/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:39
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	21	22	23	24	25	26
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.94	2.01	1.99	1.98	1.97	2.02
Field moisture content <i>%</i>	21.8	21.5	20.4	21.8	23.1	22.5

Test procedure AS 1289.5.7.1

Test No	21	22	23	24	25	26
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.01	2.00	1.99	2.01	2.00	2.00
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	21.5	20.5	20.0	20.5	21.0	21.0

Moisture Variation From Optimum Moisture Content	0.5% wet	1.0% wet	0.0%	1.0% wet	2.0% wet	1.5% wet
--	----------	----------	------	----------	----------	----------

Density Ratio (R_{HD})	%	96.5	100.5	99.5	98.5	98.0	101.0
--	----------	-------------	--------------	-------------	-------------	-------------	--------------

Material description

No 21 - 26 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R007
 Date Issued 23/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	08/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:12
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	27	28	-	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1				
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	-	-	-	-
Field wet density <i>t/m³</i>	2.00	1.95	-	-	-	-
Field moisture content <i>%</i>	19.3	22.0	-	-	-	-

Test procedure AS 1289.5.7.1

Test No	27	28	-	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	-	-	-	-
Percent of oversize material <i>wet</i>	0	0	-	-	-	-
Peak Converted Wet Density <i>t/m³</i>	2.03	2.02	-	-	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	19.5	20.5	-	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	1.5% wet	-	-	-	-
--	------	-------------	---	---	---	---

Density Ratio (R_{HD}) <i>%</i>	98.5	97.0	-	-	-	-
-------------------------------------	-------------	-------------	---	---	---	---

Material description

No 27 - 28 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R008
 Date Issued 23/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	08/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:37
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	29	30	31	32	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.89	1.92	1.91	1.91	-	-
Field moisture content %	27.9	24.3	25.3	27.5	-	-

Test procedure AS 1289.5.7.1

Test No	29	30	31	32	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	1.98	1.96	1.99	1.98	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	29.5	25.0	25.0	27.0	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	1.0% dry	0.0%	0.5% wet	-	-
--	----------	----------	------	----------	---	---

Density Ratio (R_{HD})	95.5	98.0	96.0	96.5	-	-
----------------------------	------	------	------	------	---	---

Material description

No 29 - 32 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R009
 Date Issued 28/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	09/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:53
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	33	34	35	36	37	38
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.99	1.96	2.01	2.04	2.04	2.05
Field moisture content %	21.7	19.8	21.9	18.8	17.3	18.4

Test procedure AS 1289.5.7.1

Test No	33	34	35	36	37	38
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.03	2.04	2.05	2.08	2.09	2.07
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	19.0	19.5	19.5	18.0	17.0	17.5

Moisture Variation From Optimum Moisture Content	2.5% wet	0.0%	2.0% wet	0.5% wet	0.0%	1.0% wet
--	----------	------	----------	----------	------	----------

Density Ratio (R_{HD})	%	98.5	96.5	98.0	98.5	98.0	99.0
----------------------------	---	------	------	------	------	------	------

Material description

No 33 - 38 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R010
 Date Issued 16/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	09/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:00
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	39	40	41	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	-	-	-
Field wet density <i>t/m³</i>	1.92	1.95	1.93	-	-	-
Field moisture content <i>%</i>	22.5	21.4	27.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	39	40	41	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	-	-	-
Percent of oversize material <i>wet</i>	0	0	0	-	-	-
Peak Converted Wet Density <i>t/m³</i>	2.03	2.05	1.98	-	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	20.5	19.0	28.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% wet	0.0%	-	-	-
--	----------	----------	------	---	---	---

Density Ratio (R_{HD}) <i>%</i>	95.0	95.0	97.5	-	-	-
-------------------------------------	-------------	-------------	-------------	---	---	---

Material description

No 39 - 41 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R011
 Date Issued 21/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	10/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:34
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	42	43	44	45	46	47
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.00	2.06	2.01	1.95	2.00
Field moisture content	%	22.0	21.9	22.4	24.4	23.3

Test procedure AS 1289.5.7.1

Test No	42	43	44	45	46	47
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.06	2.00	2.01	2.05	2.02
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.0	20.5	20.0	20.5	21.5

Moisture Variation From Optimum Moisture Content	2.0% wet	1.5% wet	2.0% wet	2.0% wet	2.0% wet	1.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	97.5	103.0	100.0	95.0	97.5	97.5
---	----------	-------------	--------------	--------------	-------------	-------------	-------------

Material description

No 42 - 47 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R012
 Date Issued 22/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	10/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:08
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	48	49	50	51	52	53
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.90	1.97	1.90	1.96	1.92
Field moisture content	%	26.6	28.4	29.0	24.7	22.4

Test procedure AS 1289.5.7.1

Test No	48	49	50	51	52	53
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.99	2.01	1.99	2.02	2.01
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	27.0	27.0	28.0	22.0	20.5

Moisture Variation From Optimum Moisture Content	0.5% dry	1.5% wet	1.0% wet	2.5% wet	2.0% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	95.5	98.0	95.5	97.0	95.5	95.0
---	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 48 - 53 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R013
 Date Issued 03/03/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	11/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:47
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	54	55	56	57	58	59
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.94	1.89	1.93	1.93	1.91	1.91
Field moisture content %	23.6	27.0	23.9	22.1	21.2	20.0

Test procedure AS 1289.5.7.1

Test No	54	55	56	57	58	59
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.02	1.97	2.01	2.03	2.00	1.96
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	23.5	28.5	25.0	21.5	20.0	21.0

Moisture Variation From Optimum Moisture Content	0.0%	1.5% dry	1.5% dry	0.5% wet	1.5% wet	1.0% dry
--	------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	96.0	96.0	95.5	95.5	95.5	97.0
--	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 54 - 59 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R014
 Date Issued 03/03/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	11/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:06
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	60	61	62	63	64	65
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.98	1.98	1.97	1.99	2.03	1.99
Field moisture content <i>%</i>	16.9	18.4	18.7	13.8	18.6	17.9

Test procedure AS 1289.5.7.1

Test No	60	61	62	63	64	65
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	1.97	2.02	2.04	2.03	2.07	2.09
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	19.0	19.0	18.5	16.5	18.0	17.5

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	0.5% wet	2.5% dry	0.5% wet	0.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	100.0	98.0	97.0	98.0	98.0	95.0
--	----------	--------------	-------------	-------------	-------------	-------------	-------------

Material description

No 60 - 65 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R015
 Date Issued 21/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	13/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:13
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	66	67	68	69	70	71
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.01	2.05	1.98	2.05	2.00
Field moisture content	%	17.3	18.9	22.6	16.3	30.8

Test procedure AS 1289.5.7.1

Test No	66	67	68	69	70	71
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.06	2.08	2.05	2.05	2.04
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	17.5	18.0	20.5	17.0	28.5

Moisture Variation From Optimum Moisture Content	0.0%	1.0% wet	2.0% wet	1.0% dry	1.0% dry	2.0% wet
--	------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	98.0	99.0	96.5	100.0	98.0	100.5
---	---	-------------	-------------	-------------	--------------	-------------	--------------

Material description

No 66 - 71 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R016
 Date Issued 03/03/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	13/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:04
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	72	73	74	75	76	77
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.90	1.94	1.97	1.89	1.88
Field moisture content	%	19.6	21.1	15.7	20.3	27.6

Test procedure AS 1289.5.7.1

Test No	72	73	74	75	76	77
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.97	2.03	2.02	1.94	1.96
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.5	20.5	17.5	20.0	28.5

Moisture Variation From Optimum Moisture Content	0.5% dry	0.5% wet	1.5% dry	0.0%	0.5% dry	1.0% wet
--	----------	----------	----------	------	----------	----------

Density Ratio (R _{HD})	%	96.5	95.5	97.5	97.5	96.0	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 72 - 77 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R017
 Date Issued 21/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	14/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:20
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	78	79	80	81	82	83	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.92	1.94	1.96	2.01	1.90	1.92
Field moisture content	%	32.2	32.1	29.8	27.7	31.2	29.6

Test procedure AS 1289.5.7.1

Test No	78	79	80	81	82	83	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.02	1.98	1.99	1.99	1.97	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	30.0	31.0	27.0	26.0	28.5	27.5

Moisture Variation From Optimum Moisture Content	2.0% wet	1.0% wet	2.5% wet	1.5% wet	2.5% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	95.0	98.0	98.5	101.0	96.5	96.0
---	---	-------------	-------------	-------------	--------------	-------------	-------------

Material description

No 78 - 83 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R018
 Date Issued 20/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	14/02/17
Location	PAKENHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:29
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	84	85	86	87	88	89
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.91	1.93	1.93	1.97	1.95	1.96
Field moisture content <i>%</i>	31.0	32.3	32.6	23.8	29.7	29.7

Test procedure AS 1289.5.7.1

Test No	84	85	86	87	88	89
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	1.97	1.98	1.95	1.92	1.98	1.98
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	29.0	29.5	30.5	22.0	28.0	27.0

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% wet	1.5% wet	1.5% wet	1.5% wet	2.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	97.0	97.5	99.0	102.5	98.0	99.5
--	-------------	-------------	-------------	--------------	-------------	-------------

Material description

No 84 - 89 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R019
 Date Issued 28/02/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	15/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:01
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	90	91	92	93	94	95
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.99	1.95	1.92	1.91	1.91	1.90
Field moisture content %	26.4	30.6	31.7	32.1	32.7	31.5

Test procedure AS 1289.5.7.1

Test No	90	91	92	93	94	95
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.00	1.98	1.94	1.91	1.96	1.95
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	24.0	28.0	31.0	31.5	32.0	30.5

Moisture Variation From Optimum Moisture Content	2.5% wet	2.5% wet	0.5% wet	0.5% wet	1.0% wet	1.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	99.5	98.5	98.5	100.0	98.0	97.5
----------------------------	------	------	------	-------	------	------

Material description

No 90 - 95 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R020
 Date Issued 28/03/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL, No 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	15/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:57
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	96	97	98	99	100	101
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.01	1.96	1.96	1.93	2.02	2.00
Field moisture content %	20.8	27.5	22.3	25.1	23.5	27.5

Test procedure AS 1289.5.7.1

Test No	96	97	98	99	100	101
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.10	2.06	2.06	2.04	2.10	2.09
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	19.0	24.5	19.5	22.5	21.0	25.0

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% wet	2.0% wet	2.5% wet	2.5% wet	2.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	96.0	95.0	95.5	95.0	96.0	95.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 96 - 10 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R021
 Date Issued 15/03/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	16/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:49
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	102	103	104	105	106	107
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.96	1.90	1.94	1.91	1.90
Field moisture content	%	28.8	33.3	31.4	34.2	31.8

Test procedure AS 1289.5.7.1

Test No	102	103	104	105	106	107
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.98	1.97	1.94	1.94	1.90
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	27.0	32.0	30.0	32.5	30.5

Moisture Variation From Optimum Moisture Content	1.5% wet	1.0% wet	1.0% wet	1.5% wet	1.0% wet	1.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	99.0	96.5	99.5	98.5	100.5	96.5
-----------------------------------	---	------	------	------	------	-------	------

Material description

No 102 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R022
 Date Issued 13/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	16/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:43
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	108	109	110	111	112	113
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.00	1.95	1.91	1.94	1.91
Field moisture content	%	24.1	26.4	30.0	29.3	31.5

Test procedure AS 1289.5.7.1

Test No	108	109	110	111	112	113
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.04	2.03	1.99	1.99	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.0	24.5	27.0	27.0	28.5

Moisture Variation From Optimum Moisture Content	2.0% wet	2.0% wet	2.5% wet	2.0% wet	2.5% wet	1.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	98.0	96.0	96.0	97.5	95.5	98.5
---	---	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 108 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R023
 Date Issued 13/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	17/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:13
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	114	115	116	117	118	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m ³	1.88	1.88	1.89	1.92	1.85
Field moisture content	%	26.2	31.4	29.9	31.7	32.1

Test procedure AS 1289.5.7.1

Test No	114	115	116	117	118	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.98	1.97	1.95	2.00	1.93
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	25.0	29.0	27.5	29.0	30.0

Moisture Variation From Optimum Moisture Content	1.5% wet	2.0% wet	2.5% wet	2.5% wet	2.0% wet	-
--	----------	----------	----------	----------	----------	---

Density Ratio (R _{HD})	%	95.0	95.5	96.5	96.0	96.0	-
-----------------------------------	---	------	------	------	------	------	---

Material description

No 114 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R024
 Date Issued 12/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	18/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:57
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	119	120	121	122	123	124
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.92	1.95	1.95	1.98	1.93
Field moisture content	%	28.1	26.9	24.4	27.1	26.5

Test procedure AS 1289.5.7.1

Test No	119	120	121	122	123	124
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	2.05	2.05	2.06	2.03
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	25.5	24.5	23.0	25.0	22.5

Moisture Variation From Optimum Moisture Content	2.0% wet	2.0% wet	1.0% wet	2.0% wet	1.0% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.5	95.0	95.0	96.0	95.0	96.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 119 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R025
 Date Issued 12/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	24/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:22
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	125	126	127	128	129	130
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	2.02	1.98	1.93	1.96	1.98	2.00
Field moisture content %	21.4	25.6	28.2	25.0	27.3	22.8

Test procedure AS 1289.5.7.1

Test No	125	126	127	128	129	130
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.04	2.00	2.02	2.00	1.98	2.05
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	21.5	24.5	25.5	23.5	26.5	22.0

Moisture Variation From Optimum Moisture Content	0.0%	1.0% wet	2.5% wet	1.5% wet	0.5% wet	1.0% wet
--	------	-------------	-------------	-------------	-------------	-------------

Density Ratio (R_{HD})	%	99.0	99.0	96.0	98.5	100.0	98.0
----------------------------	---	-------------	-------------	-------------	-------------	--------------	-------------

Material description

No 125 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R026
 Date Issued 15/03/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	27/02/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:00
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	131	132	133	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	2.00	1.92	1.97	-	-
Field moisture content	%	27.2	27.6	28.6	-	-

Test procedure AS 1289.5.7.1

Test No	131	132	133	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	2.03	1.99	1.98	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	25.5	26.0	27.0	-	-

Moisture Variation From Optimum Moisture Content	1.5% wet	1.5% wet	1.5% wet	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R_{HD})	%	98.5	96.5	99.5	-	-
---	----------	-------------	-------------	-------------	----------	----------

Material description

No 131 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R027
 Date Issued 05/05/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	01/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:04
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	134	135	136	137	138	139
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.04	2.00	1.99	1.94	1.98	1.95
Field moisture content %	20.5	15.1	23.3	26.4	24.1	22.7

Test procedure AS 1289.5.7.1

Test No	134	135	136	137	138	139
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.13	2.12	2.09	2.01	2.06	2.03
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	19.5	15.5	21.0	24.0	21.5	22.5

Moisture Variation From Optimum Moisture Content	1.0% wet	0.5% dry	2.0% wet	2.5% wet	2.5% wet	0.0%
--	----------	----------	----------	----------	----------	------

Density Ratio (R _{HD})	%	95.5	95.0	95.5	96.5	96.0	96.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 134 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R028
 Date Issued 19/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	02/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:47
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	140	141	142	143	144	145
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.99	2.02	2.05	2.07	1.95	1.98
Field moisture content %	21.8	20.8	21.9	14.1	22.3	23.6

Test procedure AS 1289.5.7.1

Test No	140	141	142	143	144	145
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.08	2.12	2.14	2.12	2.05	2.06
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	19.0	18.5	19.5	14.5	20.0	21.0

Moisture Variation From Optimum Moisture Content	2.5% wet	2.0% wet	2.5% wet	0.5% dry	2.5% wet	2.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.5	95.5	96.0	97.5	95.0	96.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 140 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R029
 Date Issued 19/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	03/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:02
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	146	147	148	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	2.01	2.04	2.06	-	-
Field moisture content	%	24.3	21.6	25.0	-	-

Test procedure AS 1289.5.7.1

Test No	146	147	148	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	2.12	2.14	2.08	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	21.5	19.0	22.5	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	2.5% wet	2.5% wet	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	95.0	95.0	99.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 146 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R030
 Date Issued 13/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	AG
Project	HONOUR VILLAGE ESTATE	Date tested	04/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:02
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	149	150	151	152	153	154
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.90	1.84	1.94	1.83	1.91	1.89
Field moisture content <i>%</i>	15.4	19.2	15.5	20.7	15.8	19.3

Test procedure AS 1289.5.7.1

Test No	149	150	151	152	153	154
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	1.88	1.93	2.03	1.91	1.89	1.96
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	17.5	22.0	18.5	23.5	18.0	22.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	101.0	95.5	95.5	96.0	101.0	96.0
--	----------	--------------	-------------	-------------	-------------	--------------	-------------

Material description

No 149 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R031
 Date Issued 12/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	06/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:57
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	155	156	157	158	159	160
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.96	2.04	2.08	2.04	2.01
Field moisture content	%	25.0	20.0	17.8	23.1	22.1

Test procedure AS 1289.5.7.1

Test No	155	156	157	158	159	160
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.05	2.12	2.14	2.12	2.09
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.5	18.0	16.0	20.5	20.5

Moisture Variation From Optimum Moisture Content	2.5% wet	2.0% wet	2.0% wet	2.5% wet	1.5% wet	1.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.5	96.0	97.5	96.0	96.0	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 155 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R032
 Date Issued 19/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	07/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:10
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	161	162	163	164	165	166
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.96	1.95	1.99	2.02	2.00	1.95
Field moisture content %	24.4	22.0	23.5	23.5	20.7	22.5

Test procedure AS 1289.5.7.1

Test No	161	162	163	164	165	166
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.03	2.03	2.07	2.11	2.06	2.05
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	22.0	21.0	21.5	21.0	18.0	21.5

Moisture Variation From Optimum Moisture Content	2.0% wet	1.0% wet	2.0% wet	2.5% wet	2.5% wet	1.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	97.0	96.0	96.5	96.0	97.0	95.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 161 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R033
 Date Issued 31/03/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	08/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:52
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	167	168	169	170	171	172
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.98	1.94	1.94	1.94	1.96	1.93
Field moisture content <i>%</i>	24.6	27.3	27.1	27.5	23.8	24.5

Test procedure AS 1289.5.7.1

Test No	167	168	169	170	171	172
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.01	2.00	2.00	2.01	2.04	2.02
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	23.5	25.5	25.0	26.5	21.0	24.0

Moisture Variation From Optimum Moisture Content	1.0% wet	2.0% wet	2.0% wet	1.0% wet	2.5% wet	0.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	99.0	96.5	97.5	97.0	96.0	95.5
--	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 167 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R034
 Date Issued 21/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	09/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:41
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	173	174	175	176	177	178
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.99	1.97	2.00	2.01	2.05
Field moisture content	%	22.5	23.6	24.6	25.0	19.1

Test procedure AS 1289.5.7.1

Test No	173	174	175	176	177	178
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.08	2.03	2.08	2.08	2.13
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.5	21.0	22.0	22.5	16.5

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% wet	2.0% wet	2.0% wet	2.5% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	96.0	96.5	96.0	96.5	96.0	95.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 173 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R035
 Date Issued 03/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	14/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:20
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	179	180	181	182	183	184
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.95	2.00	2.02	1.97	2.00	1.92
Field moisture content <i>%</i>	19.6	21.2	20.5	24.0	19.9	25.7

Test procedure AS 1289.5.7.1

Test No	179	180	181	182	183	184
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.06	2.07	2.06	2.03	2.09	2.02
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	20.0	20.0	19.5	22.5	17.5	24.0

Moisture Variation From Optimum Moisture Content	0.5% dry	1.0% wet	1.0% wet	1.5% wet	2.5% wet	1.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	95.0	96.5	98.0	97.5	96.0	95.0
--	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 179 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R036
 Date Issued 12/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	15/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:27
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	185	186	187	188	189	190
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.94	1.93	1.95	1.95	1.93
Field moisture content	%	29.7	28.3	26.1	26.8	27.0

Test procedure AS 1289.5.7.1

Test No	185	186	187	188	189	190
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	2.01	2.03	2.03	2.01
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	27.5	25.5	26.0	25.0	26.5

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% wet	0.0%	1.5% wet	0.5% wet	1.5% wet
--	----------	----------	------	----------	----------	----------

Density Ratio (R_{HD})	%	96.5	96.0	96.0	96.0	96.0	95.0
---	---	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 185 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17060
 Report No 17060/R037
 Date Issued 05/05/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	AUSTRALAND RESIDENTIAL NO 156 P/L	Tested by	JWM
Project	HONOUR VILLAGE ESTATE	Date tested	16/03/17
Location	BERWICK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:28
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	191	192	193	194	195	196
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.03	2.03	2.00	2.00	2.02	2.02
Field moisture content %	20.7	21.2	22.8	22.0	23.2	19.5

Test procedure AS 1289.5.7.1

Test No	191	192	193	194	195	196
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.07	2.09	2.09	2.08	2.12	2.13
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	19.0	18.5	20.0	21.0	21.5	19.5

Moisture Variation From Optimum Moisture Content	1.5% wet	2.5% wet	2.5% wet	1.0% wet	2.5% wet	0.0%
--	----------	----------	----------	----------	----------	------

Density Ratio (R _{HD})	%	98.5	97.0	95.5	96.5	95.0	95.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 191 - 1 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry