

**ABN 31 105 704 078**

13 Brock Street, Thomastown

Victoria 3074

(P) +61 3 9464 4617

(F) +61 3 9464 4618



# **LEVEL 1 INSPECTION & TESTING**

## **FIVE FARMS ESTATE - STAGE 4, CLYDE**

Prepared for Frasers Property Australia

**Report Reference: GS5860.4 AA**

**Date: 11 May 2022**

**ABN 31 105 704 078**

13 Brock Street, Thomastown

Victoria 3074

(P) +61 3 9464 4617

(F) +61 3 9464 4618



## PROJECT DETAILS

|                   |                             |       |     |
|-------------------|-----------------------------|-------|-----|
| Project Reference | GS5860.4                    | Rev   | AA  |
| Project Title     | Five Farms Estate - Stage 4 |       |     |
| Project Location  | Clyde                       | State | VIC |
| Date              | 11 May 2022                 |       |     |

## CLIENT DETAILS

|                       |   |
|-----------------------|---|
| Prepared For (Client) | Frasers Property Australia                      |
| Client Address        | Level 9, 484 St Kilda Road, Melbourne VIC, 3004 |

## DISTRIBUTION

|                         |                            |
|-------------------------|----------------------------|
| Original Held By        | Ground Science Pty Ltd     |
| One (1) Electronic Copy | Frasers Property Australia |

This document presents the results of the Level 1 Inspection and Testing performed by Ground Science for the aforementioned project, as the nominated project Geotechnical Inspection & Testing Authority (GITA). This report is detailed for the sole use of the intended recipient(s). Should you have any questions related to this report please do not hesitate to contact the undersigned.

### AUTHOR:



**Anton Manoj**  
Geotechnical Engineer

### REVIEWED:



**Gee Singh, MIEAust (NER)**  
Senior Geotechnical Engineer

# Table of Contents

---

- 1. INTRODUCTION ..... 1
- 2. SCOPE OF WORK..... 1
  - 2.1 AREAS OF WORK..... 1
  - 2.2 PLACEMENT METHODOLOGY ..... 1
- 3. INSPECTION AND TESTING ..... 2
  - 3.1 SUBGRADE PREPARATION..... 2
  - 3.2 CONSTRUCTION MATERIALS ..... 2
  - 3.3 FILL CONSTRUCTION ..... 2
  - 3.4 RESULTS OF COMPACTION CONTROL TESTING ..... 3
  - 3.5 FINAL SURFACE LEVELS ..... 3
- 4. COMPLIANCE ..... 3
- 5. UNDERSTANDING LEVEL 1 INSPECTION & TESTING ..... 4
- 6. LIMITATIONS..... 5
- 7. REFERENCES ..... 6

**APPENDICES**

- APPENDIX A    FIELD DENSITY TEST SUMMARY SHEETS AND TEST LOCATIONS
- APPENDIX B    FIELD DENSITY TEST REPORT SHEETS
- APPENDIX C    SITE PHOTOGRAPHS

## 1. INTRODUCTION

This report presents the results of the inspection activities, compaction control, and laboratory testing services performed by Ground Science Pty Ltd for the development of Stage 4 at the Five Farms Estate residential development in Clyde, Victoria (the site).

Ground Science was engaged to provide Level 1 Inspection and Testing Services for the construction of building platforms to support proposed residential allotments, as part of the bulk earthworks phase of the project. Authorisation to proceed was provided by Frasers Property Australia (the 'Client').

Level 1 Testing as defined in AS3798 (2007) 'Guidelines on Earthworks for Commercial and Residential Developments' provides for full-time inspection of the construction of controlled fill and compaction testing in accordance with AS1289 'Methods of Testing Soils for Engineering Purposes'. The Level 1 Inspection and Testing services described in this report were undertaken by experienced geotechnicians from Ground Science.

## 2. SCOPE OF WORK

### 2.1 AREAS OF WORK

The areas requiring Level 1 Inspection & Testing are shown in Appendix A, which is based on plans prepared by Beveridge Williams (Project Ref. 1702037 Rev P3, dated 10/05/2021). This report details the Level 1 earthwork process performed on site which commenced on 24<sup>th</sup> January 2022 and was completed on 28<sup>th</sup> February 2022, which included 15 full days of filling operations.

### 2.2 PLACEMENT METHODOLOGY

A technical specification for the works was detailed in the geotechnical investigation report prepared by Ground Science in April 2021 (GS4259.1 AC) and the general note section of the bulk earthworks plan prepared by Beveridge Williams (Project Ref. 1702037 Rev P3, dated 10/05/2021). The placement of controlled fill on the above-mentioned areas was carried out in accordance with Level 1 fill procedures as detailed in AS3798 (2007) 'Guidelines on Earthworks for Commercial and Residential Developments'. The following fill placement guideline was adopted for the works:

- Prior to filling, the area was stripped of all topsoil, existing fill and sandy silt/silty sand material, vegetation organics, and similar to expose the natural soil subgrade;
- Suitable fill material, sourced by the contractor and approved by Ground Science, was placed in loose horizontal layers not exceeding 250mm in thickness and compacted;
- The controlled fill material was compacted to achieve a target Dry Density Ratio of at least 95% Standard Compaction (AS 1289: 5.1.1, 5.4.1 or 5.7.1);
- The fill was moisture conditioned to within 85% – 115% of the standard optimum moisture content;
- The fill material was sorted and mixed to remove particles greater than 20% by volume, particles coarser than 37.5mm, and no particle over 200mm in any dimension;
- The frequency of field density testing adopted for the project was generally in line with the requirements for large scale developments (Type 1), as detailed in AS3798 (2007), which nominates a frequency of not less than:
  - 1 test per layer or 200mm per 2500m<sup>2</sup>;
  - 1 test per 500m<sup>3</sup> distributed reasonably evenly throughout the full depth and area; or
  - 3 tests per site visit; whichever requires the most tests.

### 3. INSPECTION AND TESTING

#### 3.1 SUBGRADE PREPARATION

Subgrade preparation involves the site stripping of all surface vegetation, topsoil, and sandy silt/silty sand soils to expose suitable natural clay subgrade. Exposed subgrade typically comprised of silty CLAY, medium to high plasticity, brown, moisture varies from dry to wet of plastic limit. The subgrade was then proof rolled with no soft spots observed. In some zones, the upper silty sand residual soil layer was ripped/blended with the underlying silty clay, and compacted, prior to fill placement.

The above stripped subgrade was visually assessed using tactile methods described in AS1726 (2017) and approved by the GITA representative throughout the project. Typically, the exposed subgrade soils were found to be in a stiff or better consistency and approved for subsequent fill placement. The subgrade soils were found to be in naturally occurring residual 'Red Buff Sandstone'. The exposed subgrade soils were observed to be dry were moisture conditioned and were ripped prior to the placement of subsequent fill layers.

#### 3.2 CONSTRUCTION MATERIALS

The fill material used in this project was nominated by the on-site contractor. The nominated fill used for the project was sourced from onsite stockpiles and comprise:

- Silty CLAY/CLAY/sandy CLAY, medium to high plasticity, brown, trace fine to coarse grained gravel;
- Re-worked soils (site won clay soils mixed with stripped silty/sand soils).

The material was carted to the site in dump trucks with trailers and stockpiled adjacent to the fill zones. Ground Science assessed the fill source to identify the following material characteristics:

- Material suitability as an engineering property;
- Cohesiveness;
- Free of building debris and vegetative matter;
- Free of oversize rock particles.

Visual assessments on the above-mentioned properties were conducted on-site and the fill material used was considered acceptable for use on this project. A majority of the imported fill sources were found to be close to or on the dry side of the optimum moisture content.

Ground Science did not perform any chemical or environmental analysis of the above fill sources. Gravels and sand inclusions were observed occasionally in the fill material. Fill materials that were found to be dry were moisture conditioned using a water cart prior to and during placement. All fill materials hauled to the site were however generally considered suitable for use as engineered fill.

#### 3.3 FILL CONSTRUCTION

The contractor had the following plant available on site during the construction period for use in the fill placement;

- 815 compactor;
- Water cart;
- Dozer;
- Excavator;
- Dump Trucks & Trailers.

During fill placement, the weather conditions were generally fine to overcast with occasional wet conditions.

The filling process was generally consistent throughout the project and involved the approved fill sources stockpiled adjacent to the fill placement zones. The material was spread using the 825 compactor, excavator and a dozer into thin loose layers and moisture conditioned. Each layer was compacted using the 825 Compactor applying a minimum of 4 passes, per layer observed. The thin layers of fill were compacted to form a composite layer of up to a maximum of 150mm - 250mm thick, prior to undertaking the field density testing. Generally, up to 5 layers were placed in the deepest sections and compacted. The compacted fill was moisture conditioned prior to the application of subsequent layers of fill where required. This process was adopted for the fill placement works.

Throughout the filling process and/or at the completion of the day's production, compaction testing was performed to assess the achieved density ratio of each layer. Appendix A provides a guide to the fill placement and is limited to the areas described in this report. It is considered that a 100mm to 150mm thick layer of topsoil would be spread at the completion of all works, which does not form part of the Level 1 process. Any fill placed as part of newly constructed drainage, sewer works, or similar does not form part of this Level 1 report.

### **3.4 RESULTS OF COMPACTION CONTROL TESTING**

Level 1 Inspection and Testing was undertaken by experienced technicians from Ground Science who attended the site for the duration of the construction phase and nominated the location of the in-situ density tests. Testing comprised a total of 65 in-situ density tests using a nuclear moisture-density gauge in accordance with Australian Standard (AS1289 5.8.1) and 65 "Rapid HILF" Compaction tests (AS1289 5.7.1). The target density ratio of 95% Standard Compaction was expected. All laboratory testing was undertaken in our NATA accredited Thomastown laboratory.

A summary of the field density tests performed for the project is presented in Appendix A. Field density and compaction control testing report sheets are presented in Appendix B. It should be noted that the tests are a representation of the fill placed and support the visual assessment of the works completed.

Test #16, #21, and #23 failed to meet the required target density ratio and the areas of these tests were subsequently reworked, recompacted, and retested with compliant test results achieved.

All tests were noted to achieve the required target density ratio of 95% Standard Compaction and the moisture condition of the compacted fill material was noted to be generally within the recommended moisture ratio of 85% - 115% of OMC.

### **3.5 FINAL SURFACE LEVELS**

Observations were made by a Ground Science staff member that filling had been completely up to the nominated finished levels as per confirmation provided by the contractor's site foreman. The observed final levels are the constructed finished surface levels of the controlled fill. It should be noted that the overall fill depths are estimated using onsite visual tactile methods and may not be a true representation of fill depths given that conditions on site may change over time. True fill depths should be obtained from the contractor's survey data.

## **4. COMPLIANCE**

Ground Science Staff have undertaken Level 1 Inspection and Testing Services for the construction of the controlled fill in the areas designated in Appendix A. Ground Science field staff have also observed that the prepared subgrade provided an adequate base for the subsequent placement of controlled fill.

Based on observations made by the Ground Science staff and the results of density tests, we consider that the controlled fill placed has been constructed in accordance with the guidelines provided by AS3798 (2007) and AS2870 (2011).

It should be noted that the final fill layers may be subjected to adverse weather conditions resulting in either surface softening or drying and cracking over time; regardless of the compactive efforts and moisture conditioning applied during the works. The integrity of the top 200mm to 300mm of the fill will deteriorate with time and should be taken

into account by the foundation engineer prior to the construction of dwellings or buildings. The levels nominated in this report are a guide to the amounts of fill placed and do not necessarily reflect an accurate survey of the fill levels.

## 5. UNDERSTANDING LEVEL 1 INSPECTION & TESTING

The purpose of performing Level 1 Inspection and Testing is to ensure compliance of the fill with the specification. The engagement of a Geotechnical Inspection Testing Authority (GITA) allows the contractor to perform their role in the construction of the filling operation while the GITA monitors the quality control process of the fill placement. The visual observations of thorough processes and work practices by the contractor allow the GITA to approve the subsequent placement of fill without having to wait for the completion of testing and the extended time it takes to get a test result back. The GITA will, however, carry out random spot checks of the filling operations throughout the day's production as confirmation that the placement procedures and the fill moisture content are appropriate. At the end of a day's production, the GITA will sign off the completed works as satisfactory. Any failed tests will result in that particular area of operation requiring rectification in the following mornings' activities. This may be as simple as extra rolling with a compaction plant if moisture conditioning is suitable. Sometimes these areas may be retested if the GITA feels it is necessary.

While AS3798 (2007) is a guideline on the minimum requirements of filling on commercial and residential developments, some projects require a more detailed project specification to deal with site specific issues. While moisture conditioning of fill sources aids in the ease with which compaction is achieved, it is not necessarily a physical characteristic that determines if the placed fill is acceptable. In some situations, the moisture requirement is an extremely important function of the final constructed product. In these situations, a specific project specification should apply to the project as detailed by the designing geotechnical engineer. These are typical of clay liners for wetlands, dams, landfill liners, and caps, and an array of other engineering situations. Creating a consolidated platform of which is similar to equivalent surrounding natural conditions is the primary aim of level one processes, preventing the occurrence of differential ground movements to footing structures.

Level 1 Inspection & Testing requires full-time inspection and testing of the fill placement undertaken on a site. Ground Science (project GITA), is notified daily (or at the completion of each day's work) by the project foreman where subsequent days of fill placement under Level 1 are to occur. On projects that rely upon the importation of a fill source, there can be delays in the receipt of sufficient materials to warrant fill placement works which may result in periods of time where a GITA representative is not required on site. It is the contractor's responsibility to notify the GITA when works proceed and their attendance on site is required again. A GITA relies upon the integrity of the contractor to advise when site attendance is required and makes all reasonable visual attempts to assess if the works are the same as the previous days' attendance.



## 6. LIMITATIONS

This type of investigation (as per our commission) is not designed or capable of locating all soil conditions, (which can vary even over short distances). The advice given in this report is based on the assumption that the test results are representative of the overall soil conditions. However, it should be noted that actual conditions in some parts of the Site might differ from those found. If further sampling reveals soil conditions significantly different from those shown in our findings, Ground Science must be consulted. Maintenance and upkeep of finished fill placement must be regularly monitored as exposure to extended weather periods/other elements may cause surface drying which may lead to cracking. Conversely, excessive exposure to moisture may cause heaving/softening in the soils.

It is recognised that the passage of time affects the information and assessment provided in this document. Ground Science's assessment is based on information that existed at the time of the preparation of this document. It is understood that the services provided allowed Ground Science to form no more than an opinion of the actual site conditions observed during sampling and observations of the site visit and cannot be used to assess the effects of any subsequent changes in the quality of the site, or its surroundings, or any laws or regulations.

The scope and the period of Ground Science services are described in the proposal and are subject to restrictions and limitations. Ground Science did not perform a complete assessment of all possible conditions or circumstances that may exist at the Site. If a service is not expressly indicated, do not assume it has been provided. If a matter is not addressed, do not assume that any determination has been made by Ground Science in regards to it.

Where data has been supplied by the client or a third party, it is assumed that the information is correct unless otherwise stated. No responsibility is accepted by Ground Science for incomplete or inaccurate data supplied by others.

Any drawings or figures presented in this report should be considered only as pictorial evidence of our work. Therefore, unless otherwise stated, any dimensions should not be used for accurate calculations or dimensioning.

This document is COPYRIGHT- all rights reserved. No part of this document may be reproduced or copied in any form or by means without written permission by Ground Science Pty Ltd. All other property in this submission shall not pass until all fees for preparation have been settled. This submission is for the use only of the party to whom it is addressed and for no other purpose. No responsibility is accepted to any third party who may use or rely on the whole or any part of the content of this submission. No responsibility will be taken for this report if it is altered in any way, or not reproduced in full. This document remains the property of Ground Science Pty Ltd until all fees and monies have been paid in full.





## 7. REFERENCES

- AS3798 (2007) Guidelines on Earthworks for Residential and Commercial Developments.
- AS1289 Methods of Testing Soils for Engineering Purposes.
- AS1726 (2017): Geotechnical Site Investigations

## **APPENDIX A**

Field Density Test Summary and Test Locations

# Project Summary Report



**Report Date:** 23/03/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Test Methods:** AS 1289 5.7.1 STD & 5.8.1 & 2.1.1

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: chris@groundscience.com.au

| Lot # | Sample #   | Date Sampled | Location                      | Chainage (m) | Location Offset (m) | Elevation (m) | Layer | Relative Compaction (%) | Moisture Variation (%) | Moisture Content (%) | Field Wet Density (t/m3) |
|-------|------------|--------------|-------------------------------|--------------|---------------------|---------------|-------|-------------------------|------------------------|----------------------|--------------------------|
| **    | 58604-S1   | 24/01/2022   | From the SE corner of Lot 407 | 5mW          | 7mN                 | **            | 1     | 96.5                    | 1.0                    | 12.4                 | 2.03                     |
| **    | 58604-S2   | 24/01/2022   | From the SE corner of Lot 413 | 7mW          | 10mN                | **            | 1     | 96.0                    | -0.5                   | 17.7                 | 2.00                     |
| **    | 58604-S3   | 25/01/2022   | From the E corner of lot 416  | 10mSW        | 7mNW                | **            | 1     | 99.0                    | 1.0                    | 12.0                 | 2.04                     |
| **    | 58604-S4   | 25/01/2022   | From the E corner of lot 422  | 3mNW         | 8mSW                | **            | 1     | 96.5                    | 0.0                    | 14.3                 | 2.05                     |
| **    | 58604-S5   | 25/01/2022   | From the E corner of lot 412  | 5mSW         | 12mNW               | **            | 2     | 98.5                    | 0.5                    | 14.0                 | 2.06                     |
| **    | 58604-S6   | 25/01/2022   | From the E corner of lot 406  | 2mNW         | 10mSW               | **            | 2     | 102.0                   | 0.5                    | 16.4                 | 2.09                     |
| **    | 58604-S7   | 25/01/2022   | From the E corner of lot 417  | 8mSW         | 4mNW                | **            | 2     | 99.0                    | 0.5                    | 14.6                 | 2.04                     |
| **    | 58604-S8   | 25/01/2022   | From the E corner of lot 421  | 3mNW         | 9mSW                | **            | 2     | 95.5                    | 0.0                    | 15.1                 | 1.99                     |
| **    | 58604-S9   | 27/01/2022   | From the E corner of lot 414  | 10mSW        | 7mNW                | **            | 4     | 95.5                    | 0.5                    | 16.9                 | 1.98                     |
| **    | 58604-S10  | 27/01/2022   | From the E corner of lot 411  | 6mSW         | 5mNW                | -0.25         | 3     | 98.5                    | 0.5                    | 18.0                 | 2.02                     |
| **    | 58604-S11  | 27/01/2022   | From the E corner of lot 409  | 12mSW        | 6mNW                | **            | 4     | 96.0                    | -1.0                   | 16.1                 | 2.02                     |
| **    | 58604-S12  | 27/01/2022   | From the E corner of lot 415  | 9mSW         | 10mNW               | **            | 4     | 96.0                    | 1.0                    | 13.2                 | 1.97                     |
| **    | 58604-S13  | 27/01/2022   | From the E corner of lot 418  | 5mSW         | 4mNW                | -0.25         | 3     | 97.5                    | 0.5                    | 13.8                 | 2.00                     |
| **    | 58604-S14  | 27/01/2022   | From the E corner of lot 420  | 4mNW         | 7mSW                | **            | 4     | 95.5                    | 0.5                    | 15.3                 | 1.98                     |
| **    | 58604-S15  | 28/01/2022   | From the E corner of Lot 431  | 5mSW         | 7mNW                | **            | 1     | 98.0                    | -0.5                   | 13.3                 | 2.10                     |
| **    | 58604-S16  | 28/01/2022   | From the E corner of Lot 426  | 4mNW         | 10mSW               | **            | 1     | 91.0                    | -0.5                   | 12.1                 | 1.97                     |
| **    | 58604-S17  | 28/01/2022   | From the E corner of Lot 434  | 10mSW        | 12mNW               | **            | 1     | 95.0                    | 0.0                    | 16.2                 | 2.04                     |
| **    | 58604-S18  | 28/01/2022   | From the E corner of lot 430  | 7mSW         | 10mNW               | **            | 2     | 100.5                   | 2.0                    | 16.0                 | 2.03                     |
| **    | 58604-S19  | 28/01/2022   | From the E corner of lot 427  | 3mNW         | 8mSW                | **            | 2     | 97.5                    | -1.5                   | 17.8                 | 2.03                     |
| **    | 58604-S20  | 01/02/2022   | Lot 432                       | 356891       | 5780771             | **            | 3     | 100.0                   | 0.5                    | 15.4                 | 2.08                     |
| **    | 58604-S21  | 01/02/2022   | Lot 425                       | 356907       | 5780782             | **            | 3     | 94.0                    | 1.5                    | 13.9                 | 1.97                     |
| **    | 58604-S22  | 01/02/2022   | Lot 435                       | 356883       | 5780828             | **            | 2     | 101.0                   | 1.5                    | 14.9                 | 2.10                     |
| **    | 58604-S23  | 01/02/2022   | Lot 416                       | 356896       | 5780736             | **            | 1     | 93.0                    | 0.5                    | 17.2                 | 1.94                     |
| **    | 58604-S24  | 01/02/2022   | Lot 422                       | 356915       | 5780751             | **            | 1     | 99.5                    | -1.5                   | 17.6                 | 2.10                     |
| **    | 58604-S25  | 02/02/2022   | Lot 416                       | 356891       | 5780741             | **            | 2     | 102.5                   | 0.0                    | 18.2                 | 2.13                     |
| **    | 58604-S26  | 02/02/2022   | Lot 419                       | 356928       | 5780760             | **            | 2     | 100.5                   | -0.5                   | 17.6                 | 2.09                     |
| **    | 58604-S27  | 02/02/2022   | Lot 412                       | 356889       | 5780666             | **            | 1     | 101.5                   | -0.5                   | 16.9                 | 2.12                     |
| **    | 58604-S28  | 02/02/2022   | Lot 408                       | 356961       | 5780722             | **            | 1     | 101.0                   | -2.0                   | 20.8                 | 2.10                     |
| **    | 58604-S29  | 03/02/2022   | Lot 413                       | 356899       | 5780669             | **            | 2     | 95.0                    | 0.5                    | 14.7                 | 1.97                     |
| **    | 58604-S30  | 03/02/2022   | Lot 405                       | 356953       | 5780721             | **            | 2     | 94.5                    | 2.0                    | 14.7                 | 1.96                     |
| **    | 58604-S31  | 03/02/2022   | Lot 415                       | 356897       | 5780745             | **            | 3     | 99.5                    | 0.0                    | 19.0                 | 2.05                     |
| **    | 58604-S32  | 03/02/2022   | Lot 423                       | 356935       | 5780769             | **            | 3     | 101.5                   | 0.5                    | 19.6                 | 2.04                     |
| **    | 58604-S33  | 03/02/2022   | Lot 431                       | 356890       | 5780751             | **            | 2     | 98.0                    | 0.5                    | 16.4                 | 2.01                     |
| **    | 58604-S34  | 03/02/2022   | Lot 429                       | 356909       | 5780760             | **            | 2     | 96.5                    | 1.0                    | 14.8                 | 1.99                     |
| **    | 58604-S35  | 03/02/2022   | Lot 414                       | 356913       | 5780690             | **            | 3     | 97.5                    | 0.0                    | 15.3                 | 2.07                     |
| **    | 58604-S36  | 03/02/2022   | Lot 409                       | 356947       | 5780716             | **            | 3     | 100.0                   | -1.0                   | 18.3                 | 2.09                     |
| **    | 4589.1-S37 | 04/02/2022   | Lot 415                       | 356885       | 5780744             | **            | 4     | 95.5                    | 1.0                    | 15.5                 | 2.00                     |
| **    | 4589.1-S38 | 04/02/2022   | Lot 419                       | 356909       | 5780769             | **            | 4     | 96.0                    | 0.5                    | 18.9                 | 1.95                     |
| **    | 4589.1-S39 | 04/02/2022   | Lot 428                       | 356883       | 5780735             | **            | 4     | 97.5                    | 0.5                    | 17.0                 | 2.03                     |
| **    | 4589.1-S40 | 04/02/2022   | Retest sample 16 lot 426      | 356886       | 5780768             | **            | 1     | 100.5                   | 0.5                    | 17.6                 | 2.07                     |
| **    | 4589.1-S41 | 04/02/2022   | Retest sample 21 lot 425      | 356868       | 5780759             | **            | 3     | 102.5                   | 1.0                    | 16.4                 | 2.09                     |
| **    | 58604-S42  | 04/02/2022   | Retest sample 23 lot 416      | 356898       | 5780791             | **            | 1     | 95.5                    | 0.5                    | 14.6                 | 2.04                     |
| **    | 58604-S43  | 04/02/2022   | Lot 435                       | 356867       | 5780802             | **            | 3     | 99.5                    | -0.5                   | 17.3                 | 2.08                     |
| **    | 58604-S44  | 04/02/2022   | Lot 432                       | 356901       | 5780759             | **            | 5     | 95.0                    | 0.5                    | 15.0                 | 1.98                     |
| **    | 58604-S45  | 04/02/2022   | Lot 429                       | 356879       | 5780749             | **            | 5     | 97.0                    | 0.0                    | 16.9                 | 2.03                     |
| **    | 58604-S46  | 07/02/2022   | Lot 413                       | 356945       | 5780711             | **            | 4     | 99.0                    | 2.5                    | 13.5                 | 2.06                     |
| **    | 58604-S47  | 07/02/2022   | Lot 407                       | 356960       | 5780729             | **            | 4     | 101.0                   | 1.5                    | 14.0                 | 2.07                     |

| Lot # | Sample #  | Date Sampled | Location        | Chainage (m) | Location Offset (m) | Elevation (m) | Layer | Relative Compaction (%) | Moisture Variation (%) | Moisture Content (%) | Field Wet Density (t/m3) |
|-------|-----------|--------------|-----------------|--------------|---------------------|---------------|-------|-------------------------|------------------------|----------------------|--------------------------|
| **    | 58604-S48 | 07/02/2022   | Lot 430         | 356904       | 5780782             | **            | 5     | 103.0                   | 3.0                    | 13.0                 | 2.14                     |
| **    | 58604-S49 | 07/02/2022   | Lot 418         | 356916       | 5780746             | **            | 5     | 100.0                   | 0.0                    | 15.8                 | 2.12                     |
| **    | 58604-S50 | 07/02/2022   | Lot 415         | 356903       | 5780734             | **            | 5     | 96.0                    | 0.0                    | 14.8                 | 2.02                     |
| **    | 58604-S51 | 08/02/2022   | Lot 417         | 356927       | 5780714             | **            | 5     | 101.0                   | 0.5                    | 16.4                 | 2.10                     |
| **    | 58604-S52 | 08/02/2022   | Lot 432         | 356878       | 5780762             | **            | 5     | 98.5                    | 0.0                    | 16.7                 | 2.08                     |
| **    | 58604-S53 | 08/02/2022   | Lot 426         | 356904       | 5780778             | **            | 5     | 99.0                    | -0.5                   | 16.1                 | 2.09                     |
| **    | 58604-S54 | 21/02/2022   | 54 Lot 403-405  | 356971       | 5780730             | **            | 1     | 100.0                   | 0.0                    | 14.0                 | 2.13                     |
| **    | 58604-S55 | 22/02/2022   | 55 Lots 403-404 | 356970       | 5780712             | **            | 2     | 100.0                   | 0.0                    | 13.8                 | 2.12                     |
| **    | 58604-S56 | 22/02/2022   | 56 Lots 401-402 | 356989       | 5780692             | **            | 1     | 96.0                    | 0.0                    | 17.0                 | 2.01                     |
| **    | 58604-S57 | 22/02/2022   | 57 Lots 401-402 | 356972       | 5780711             | **            | 1     | 95.5                    | -3.5                   | 17.5                 | 2.03                     |
| **    | 58604-S58 | 24/02/2022   | 58 Lots 401-402 | 356977       | 5780716             | **            | 02    | 95.5                    | 0.5                    | 17.6                 | 2.04                     |
| **    | 58604-S59 | 25/02/2022   | 59 Lot 414      | 356895       | 5780671             | **            | 5     | 99.5                    | -0.5                   | 15.4                 | 2.05                     |
| **    | 58604-S60 | 25/02/2022   | 60 Lot 409      | 356940       | 5780708             | **            | 5     | 100.0                   | -0.5                   | 15.2                 | 2.09                     |
| **    | 58604-S61 | 25/02/2022   | 61 Lot 401      | 356969       | 5780685             | **            | 1     | 99.5                    | -1.0                   | 17.3                 | 2.08                     |
| **    | 58604-S62 | 25/02/2022   | 62 Lot 403      | 356967       | 5780697             | **            | 2     | 100.0                   | -2.0                   | 16.9                 | 2.12                     |
| **    | 58604-S63 | 28/02/2022   | 63 Lot 404      | 356978       | 5780704             | **            | 03    | 107.5                   | 4.5                    | 10.8                 | 2.13                     |
| **    | 58604-S64 | 28/02/2022   | 64 Lot 402      | 356983       | 5780704             | **            | 04    | 99.5                    | 2.5                    | 13.3                 | 2.08                     |
| **    | 58604-S65 | 28/02/2022   | 65 Lot 403      | 356          | 5780                | **            | 05    | 97.5                    | 4.0                    | 11.7                 | 1.93                     |

**Moisture Variation Note:**


Positive values = test is dry of OMC

Negative values = test is wet of OMC





# Sample Locations Plan













# Sample Locations Plan





# Sample Locations Plan



## **APPENDIX B**

Field Density Test Report Sheets

# Material Test Report



**Report Number:** GS5860/4-1  
**Issue Number:** 1  
**Date Issued:** 27/01/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6650  
**Date Sampled:** 24/01/2022  
**Dates Tested:** 24/01/2022 - 27/01/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

|  | 58604-S1                                     | 58604-S2                                     |  |
|--|--|--|--|
| Sample Number  | 58604-S1                                     | 58604-S2                                     |  |
| Date Tested  | 24/01/2022                                   | 24/01/2022                                   |  |
| Time Tested  | 14:01  | 14:07  |  |
| Test Request #/Location                              | From the SE corner of Lot 407                | From the SE corner of Lot 413                |  |
| Chainage (m)   | 5mW  | 7mW  |  |
| Location Offset (m)                                  | 7mN  | 10mN   |  |
| Layer / Reduced Level                                | 1  | 1  |  |
| Thickness of Layer (mm)                              | 250  | 250  |  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |  |
| Test Depth (mm)                                      | 225  | 225  |  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   |  |
| Percentage of Wet Oversize (%)                       | 0  | 0  |  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.03   | 2.00   |  |
| Field Moisture Content %                             | 12.4   | 17.7   |  |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.81   | 1.70   |  |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.11   | 2.09   |  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   |  |
| Moisture Variation (Wv) %                            | 1.0  | -0.5   |  |
| Adjusted Moisture Variation %                        | **   | **   |  |
| Hilf Density Ratio (%)                               | <b>96.5</b>                                  | <b>96.0</b>                                  |  |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              |  |
| Report Remarks                                       | **   | **   |  |

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-2  
**Issue Number:** 1  
**Date Issued:** 28/01/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6661  
**Date Sampled:** 25/01/2022  
**Dates Tested:** 25/01/2022 - 28/01/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*B Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |  |
|--|--|--|--|--|--|--|
| Sample Number  | 58604-S3                                     | 58604-S4                                     | 58604-S5                                     | 58604-S6                                     | 58604-S7                                     | 58604-S8                                     |
| Date Tested  | 25/01/2022                                   | 25/01/2022                                   | 25/01/2022                                   | 25/01/2022                                   | 25/01/2022                                   | 25/01/2022                                   |
| Time Tested  | 08:23  | 08:29  | 10:05  | 10:10  | 12:05  | 12:11  |
| Test Request #/Location                              | From the E corner of lot 416                 | From the E corner of lot 422                 | From the E corner of lot 412                 | From the E corner of lot 406                 | From the E corner of lot 417                 | From the E corner of lot 421                 |
| Chainage (m)   | 10mSW  | 3mNW   | 5mSW   | 2mNW   | 8mSW   | 3mNW   |
| Location Offset (m)                                  | 7mNW   | 8mSW   | 12mNW  | 10mSW  | 4mNW   | 9mSW   |
| Layer / Reduced Level                                | 1  | 1  | 2  | 2  | 2  | 2  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.04   | 2.05   | 2.06   | 2.09   | 2.04   | 1.99   |
| Field Moisture Content %                             | 12.0   | 14.3   | 14.0   | 16.4   | 14.6   | 15.1   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.82   | 1.79   | 1.81   | 1.79   | 1.78   | 1.73   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.06   | 2.12   | 2.09   | 2.05   | 2.06   | 2.08   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 1.0  | 0.0  | 0.5  | 0.5  | 0.5  | 0.0  |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | 99.0   | 96.5   | 98.5   | 102.0  | 99.0   | 95.5   |
| Compaction Method                                    | Standard                                     | Standard                                     | Standard                                     | Standard                                     | Standard                                     | Standard                                     |
| Report Remarks                                       | **   | **   | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-3  
**Issue Number:** 1  
**Date Issued:** 31/01/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6674  
**Date Sampled:** 27/01/2022  
**Dates Tested:** 27/01/2022 - 28/01/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |  |
|--|--|--|--|--|--|--|
| Sample Number  | 58604-S9                                     | 58604-S10                                    | 58604-S11                                    | 58604-S12                                    | 58604-S13                                    | 58604-S14                                    |
| Date Tested  | 27/01/2022                                   | 27/01/2022                                   | 27/01/2022                                   | 27/01/2022                                   | 27/01/2022                                   | 27/01/2022                                   |
| Time Tested  | 13:14  | 13:09  | 13:03  | 14:01  | 14:07  | 14:15  |
| Test Request #/Location                              | From the E corner of lot 414                 | From the E corner of lot 411                 | From the E corner of lot 409                 | From the E corner of lot 415                 | From the E corner of lot 418                 | From the E corner of lot 420                 |
| Chainage (m)   | 10mSW  | 6mSW   | 12mSW  | 9mSW   | 5mSW   | 4mNW   |
| Location Offset (m)                                  | 7mNW   | 5mNW   | 6mNW   | 10mNW  | 4mNW   | 7mSW   |
| Elevation (m)  | **   | -0.25  | **   | **   | -0.25  | **   |
| Layer / Reduced Level                                | 4  | 3  | 4  | 4  | 3  | 4  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 1.98   | 2.02   | 2.02   | 1.97   | 2.00   | 1.98   |
| Field Moisture Content %                             | 16.9   | 18.0   | 16.1   | 13.2   | 13.8   | 15.3   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.69   | 1.71   | 1.74   | 1.74   | 1.76   | 1.72   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.08   | 2.05   | 2.10   | 2.05   | 2.05   | 2.07   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 0.5  | 0.5  | -1.0   | 1.0  | 0.5  | 0.5  |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | 95.5   | 98.5   | 96.0   | 96.0   | 97.5   | 95.5   |
| Compaction Method                                    | Standard                                     | Standard                                     | Standard                                     | Standard                                     | Standard                                     | Standard                                     |
| Report Remarks                                       | **   | **   | **   | **   | **   | **   |

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report



**Report Number:** GS5860/4-4  
**Issue Number:** 1  
**Date Issued:** 01/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6690  
**Date Sampled:** 28/01/2022  
**Dates Tested:** 28/01/2022 - 31/01/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |
|--|--|--|--|--|--|
| Sample Number  | 58604-S15                                    | 58604-S16                                    | 58604-S17                                    | 58604-S18                                    | 58604-S19                                    |
| Date Tested  | 28/01/2022                                   | 28/01/2022                                   | 28/01/2022                                   | 28/01/2022                                   | 28/01/2022                                   |
| Time Tested  | 09:58  | 10:04  | 12:48  | 14:02  | 14:08  |
| Test Request #/Location                              | From the E corner of Lot 431                 | From the E corner of Lot 426                 | From the E corner of Lot 434                 | From the E corner of lot 430                 | From the E corner of lot 427                 |
| Chainage (m)   | 5mSW   | 4mNW   | 10mSW  | 7mSW   | 3mNW   |
| Location Offset (m)                                  | 7mNW   | 10mSW  | 12mNW  | 10mNW  | 8mSW   |
| Layer / Reduced Level                                | 1  | 1  | 1  | 2  | 2  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.10   | 1.97   | 2.04   | 2.03   | 2.03   |
| Field Moisture Content %                             | 13.3   | 12.1   | 16.2   | 16.0   | 17.8   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.86   | 1.76   | 1.76   | 1.75   | 1.72   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.15   | 2.16   | 2.15   | 2.02   | 2.08   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | -0.5   | -0.5   | 0.0  | 2.0  | -1.5   |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | <b>98.0</b>                                  | <b>91.0</b>                                  | <b>95.0</b>                                  | <b>100.5</b>                                 | <b>97.5</b>                                  |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-5  
**Issue Number:** 1  
**Date Issued:** 03/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6728  
**Date Sampled:** 01/02/2022  
**Dates Tested:** 01/02/2022 - 02/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite excavation

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Tim Senserrick  
 Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |
|--|--|--|--|--|--|
| Sample Number  | 58604-S20                                    | 58604-S21                                    | 58604-S22                                    | 58604-S23                                    | 58604-S24                                    |
| Date Tested  | 01/02/2022                                   | 01/02/2022                                   | 01/02/2022                                   | 01/02/2022                                   | 01/02/2022                                   |
| Time Tested  | 11:12  | 11:27  | 13:11  | 14:08  | 14:18  |
| Test Request #/Location                              | Lot 432                                      | Lot 425                                      | Lot 435                                      | Lot 416                                      | Lot 422                                      |
| Easting  | 356891                                       | 356907                                       | 356883                                       | 356896                                       | 356915                                       |
| Northing   | 5780771                                      | 5780782                                      | 5780828                                      | 5780736                                      | 5780751                                      |
| Layer / Reduced Level                                | 3  | 3  | 2  | 1  | 1  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.08   | 1.97   | 2.10   | 1.94   | 2.10   |
| Field Moisture Content %                             | 15.4   | 13.9   | 14.9   | 17.2   | 17.6   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.80   | 1.73   | 1.83   | 1.65   | 1.78   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.08   | 2.09   | 2.08   | 2.08   | 2.10   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 0.5  | 1.5  | 1.5  | 0.5  | -1.5   |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | 100.0  | 94.0   | 101.0  | 93.0   | 99.5   |
| Compaction Method                                    | Standard                                     | Standard                                     | Standard                                     | Standard                                     | Standard                                     |
| Report Remarks                                       | **   | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report




**Report Number:** GS5860/4-6  
**Issue Number:** 1  
**Date Issued:** 04/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6744  
**Date Sampled:** 02/02/2022  
**Dates Tested:** 02/02/2022 - 04/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Tim Senserrick  
 Laboratory 21C

NATA Accredited Laboratory Number: 15055

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

| Sample Number  | 58604-S25                                    | 58604-S26                                    | 58604-S27                                    | 58604-S28                                    |
|--|--|--|--|--|
| Date Tested  | 02/02/2022                                   | 02/02/2022                                   | 02/02/2022                                   | 02/02/2022                                   |
| Time Tested  | 13:06  | 13:18  | 14:19  | 14:29  |
| Test Request #/Location                              | Lot 416                                      | Lot 419                                      | Lot 412                                      | Lot 408                                      |
| Easting  | 356891                                       | 356928                                       | 356889                                       | 356961                                       |
| Northing   | 5780741                                      | 5780760                                      | 5780666                                      | 5780722                                      |
| Layer / Reduced Level                                | 2  | 2  | 1  | 1  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.13   | 2.09   | 2.12   | 2.10   |
| Field Moisture Content %                             | 18.2   | 17.6   | 16.9   | 20.8   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.80   | 1.78   | 1.81   | 1.74   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.08   | 2.08   | 2.09   | 2.07   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 0.0  | -0.5   | -0.5   | -2.0   |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | 102.5  | 100.5  | 101.5  | 101.0  |
| Compaction Method                                    | Standard                                     | Standard                                     | Standard                                     | Standard                                     |
| Report Remarks                                       | **   | **   | **   | **   |

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report




**Report Number:** GS5860/4-7  
**Issue Number:** 1  
**Date Issued:** 07/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6769  
**Date Sampled:** 03/02/2022  
**Dates Tested:** 03/02/2022 - 05/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Tim Senserrick  
 Laboratory 21C

NATA Accredited Laboratory Number: 15055

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

| Sample Number  | 58604-S29                                    | 58604-S30                                    | 58604-S31                                    | 58604-S32                                    |
|--|--|--|--|--|
| Date Tested  | 03/02/2022                                   | 03/02/2022                                   | 03/02/2022                                   | 03/02/2022                                   |
| Time Tested  | 09:58  | 10:08  | 10:21  | 10:28  |
| Test Request #/Location                              | Lot 413                                      | Lot 405                                      | Lot 415                                      | Lot 423                                      |
| Easting  | 356899                                       | 356953                                       | 356897                                       | 356935                                       |
| Northing   | 5780669                                      | 5780721                                      | 5780745                                      | 5780769                                      |
| Layer / Reduced Level                                | 2  | 2  | 3  | 3  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 1.97   | 1.96   | 2.05   | 2.04   |
| Field Moisture Content %                             | 14.7   | 14.7   | 19.0   | 19.6   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.72   | 1.71   | 1.72   | 1.71   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.07   | 2.07   | 2.05   | 2.01   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 0.5  | 2.0  | 0.0  | 0.5  |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | <b>95.0</b>                                  | <b>94.5</b>                                  | <b>99.5</b>                                  | <b>101.5</b>                                 |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   | **   |

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-7  
**Issue Number:** 1  
**Date Issued:** 07/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6769  
**Date Sampled:** 03/02/2022  
**Dates Tested:** 03/02/2022 - 05/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Tim Senserrick  
 Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |
|--|--|--|--|--|
| Sample Number  | 58604-S33                                    | 58604-S34                                    | 58604-S35                                    | 58604-S36                                    |
| Date Tested  | 03/02/2022                                   | 03/02/2022                                   | 03/02/2022                                   | 03/02/2022                                   |
| Time Tested  | 12:50  | 12:58  | 13:41  | 13:48  |
| Test Request #/Location                              | Lot 431                                      | Lot 429                                      | Lot 414                                      | Lot 409                                      |
| Easting  | 356890                                       | 356909                                       | 356913                                       | 356947                                       |
| Northing   | 5780751                                      | 5780760                                      | 5780690                                      | 5780716                                      |
| Layer / Reduced Level                                | 2  | 2  | 3  | 3  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.01   | 1.99   | 2.07   | 2.09   |
| Field Moisture Content %                             | 16.4   | 14.8   | 15.3   | 18.3   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.72   | 1.73   | 1.80   | 1.77   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.05   | 2.06   | 2.12   | 2.10   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 0.5  | 1.0  | 0.0  | -1.0   |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | <b>98.0</b>                                  | <b>96.5</b>                                  | <b>97.5</b>                                  | <b>100.0</b>                                 |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-8  
**Issue Number:** 1  
**Date Issued:** 08/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6792  
**Date Sampled:** 04/02/2022  
**Dates Tested:** 04/02/2022 - 07/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |
|--|--|--|--|--|--|
| Sample Number  | 4589.1-S37                                   | 4589.1-S38                                   | 4589.1-S39                                   | 4589.1-S40                                   | 4589.1-S41                                   |
| Date Tested  | 04/02/2022                                   | 04/02/2022                                   | 04/02/2022                                   | 04/02/2022                                   | 04/02/2022                                   |
| Time Tested  | 08:28  | 08:40  | 08:53  | 11:05  | 11:15  |
| Test Request #/Location                              | Lot 415                                      | Lot 419                                      | Lot 428                                      | Retest sample 16 lot 426                     | Retest sample 21 lot 425                     |
| Easting  | 356885                                       | 356909                                       | 356883                                       | 356886                                       | 356868                                       |
| Northing   | 5780744                                      | 5780769                                      | 5780735                                      | 5780768                                      | 5780759                                      |
| Layer / Reduced Level                                | 4  | 4  | 4  | 1  | 3  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.00   | 1.95   | 2.03   | 2.07   | 2.09   |
| Field Moisture Content %                             | 15.5   | 18.9   | 17.0   | 17.6   | 16.4   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.73   | 1.64   | 1.74   | 1.76   | 1.79   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.09   | 2.04   | 2.08   | 2.06   | 2.04   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 1.0  | 0.5  | 0.5  | 0.5  | 1.0  |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | 95.5   | 96.0   | 97.5   | 100.5  | 102.5  |
| Compaction Method                                    | Standard                                     | Standard                                     | Standard                                     | Standard                                     | Standard                                     |
| Report Remarks                                       | **   | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-8  
**Issue Number:** 1  
**Date Issued:** 08/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6792  
**Date Sampled:** 04/02/2022  
**Dates Tested:** 04/02/2022 - 07/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |
|--|--|--|--|--|--|
| Sample Number  | 58604-S42  | 58604-S43  | 58604-S44  | 58604-S45  |  |
| Date Tested  | 04/02/2022   | 04/02/2022   | 04/02/2022   | 04/02/2022   |  |
| Time Tested  | 11:23  | 11:34  | 14:44  | 14:55  |  |
| Test Request #/Location                              | Retest sample 23<br>lot 416                        | Lot 435  | Lot 432  | Lot 429  |  |
| Easting  | 356898   | 356867   | 356901   | 356879   |  |
| Northing   | 5780791  | 5780802  | 5780759  | 5780749  |  |
| Layer / Reduced Level                                | 1  | 3  | 5  | 5  |  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  |  |
| Soil Description                                     | Sandy CLAY,<br>medium to high<br>plasticity, brown | Sandy CLAY,<br>medium to high<br>plasticity, brown | Sandy CLAY,<br>medium to high<br>plasticity, brown | Sandy CLAY,<br>medium to high<br>plasticity, brown |  |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  |  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   |  |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  |  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.04   | 2.08   | 1.98   | 2.03   |  |
| Field Moisture Content %                             | 14.6   | 17.3   | 15.0   | 16.9   |  |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.78   | 1.77   | 1.72   | 1.74   |  |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.14   | 2.09   | 2.09   | 2.10   |  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   |  |
| Moisture Variation (Wv) %                            | 0.5  | -0.5   | 0.5  | 0.0  |  |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   |  |
| Hilf Density Ratio (%)                               | 95.5   | 99.5   | 95.0   | 97.0   |  |
| Compaction Method                                    | Standard   | Standard   | Standard   | Standard   |  |
| Report Remarks                                       | **   | **   | **   | **   |  |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-9  
**Issue Number:** 1  
**Date Issued:** 09/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6836  
**Date Sampled:** 14/02/2022  
**Dates Tested:** 08/02/2022 - 08/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*B Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |  |
|--|--|--|--|--|--|
| Sample Number  | 58604-S46                                    | 58604-S47                                    | 58604-S48                                    | 58604-S49                                    | 58604-S50                                    |
| Date Tested  | 07/02/2022                                   | 07/02/2022                                   | 07/02/2022                                   | 07/02/2022                                   | 07/02/2022                                   |
| Time Tested  | 08:52  | 09:10  | 09:28  | 14:14  | 14:30  |
| Test Request #/Location                              | Lot 413                                      | Lot 407                                      | Lot 430                                      | Lot 418                                      | Lot 415                                      |
| Easting  | 356945                                       | 356960                                       | 356904                                       | 356916                                       | 356903                                       |
| Northing   | 5780711                                      | 5780729                                      | 5780782                                      | 5780746                                      | 5780734                                      |
| Layer / Reduced Level                                | 4  | 4  | 5  | 5  | 5  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.06   | 2.07   | 2.14   | 2.12   | 2.02   |
| Field Moisture Content %                             | 13.5   | 14.0   | 13.0   | 15.8   | 14.8   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.81   | 1.82   | 1.90   | 1.83   | 1.76   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.08   | 2.05   | 2.08   | 2.12   | 2.11   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | 2.5  | 1.5  | 3.0  | 0.0  | 0.0  |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | <b>99.0</b>                                  | <b>101.0</b>                                 | <b>103.0</b>                                 | <b>100.0</b>                                 | <b>96.0</b>                                  |
| Compaction Method                                    | <b>Modified</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-10  
**Issue Number:** 1  
**Date Issued:** 10/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 6858  
**Date Sampled:** 08/02/2022  
**Dates Tested:** 08/02/2022 - 10/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Tim Senserrick  
 Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |
|--|--|--|--|
| Sample Number  | 58604-S51                                    | 58604-S52                                    | 58604-S53                                    |
| Date Tested  | 08/02/2022                                   | 08/02/2022                                   | 08/02/2022                                   |
| Time Tested  | 11:58  | 12:15  | 12:26  |
| Test Request #/Location                              | Lot 417                                      | Lot 432                                      | Lot 426                                      |
| Easting  | 356927                                       | 356878                                       | 356904                                       |
| Northing   | 5780714                                      | 5780762                                      | 5780778                                      |
| Layer / Reduced Level                                | 5  | 5  | 5  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 3  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.10   | 2.08   | 2.09   |
| Field Moisture Content %                             | 16.4   | 16.7   | 16.1   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.81   | 1.78   | 1.80   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.08   | **   | 2.11   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | 2.11   | **   |
| Moisture Variation (Wv) %                            | 0.5  | **   | -0.5   |
| Adjusted Moisture Variation %                        | **   | 0.0  | **   |
| Hilf Density Ratio (%)                               | <b>101.0</b>                                 | <b>98.5</b>                                  | <b>99.0</b>                                  |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-11  
**Issue Number:** 1  
**Date Issued:** 28/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 7096  
**Date Sampled:** 21/02/2022  
**Dates Tested:** 21/02/2022 - 25/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |
|--|--|--|--|
| Sample Number  | 58604-S54                                    |  |  |
| Date Tested  | 21/02/2022                                   |  |  |
| Time Tested  | 13:10  |  |  |
| Test Request #/Location                              | 54<br>Lot 403-405                            |  |  |
| Easting  | 356971                                       |  |  |
| Northing   | 5780730                                      |  |  |
| Layer / Reduced Level                                | 1  |  |  |
| Thickness of Layer (mm)                              | 250  |  |  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown |  |  |
| Test Depth (mm)                                      | 225  |  |  |
| Sieve used to determine oversize (mm)                | 19.0   |  |  |
| Percentage of Wet Oversize (%)                       | 0  |  |  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.13   |  |  |
| Field Moisture Content %                             | 14.0   |  |  |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.87   |  |  |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.13   |  |  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   |  |  |
| Moisture Variation (Wv) %                            | 0.0  |  |  |
| Adjusted Moisture Variation %                        | **   |  |  |
| Hilf Density Ratio (%)                               | 100.0  |  |  |
| Compaction Method                                    | Standard                                     |  |  |
| Report Remarks                                       | **   |  |  |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report



**Report Number:** GS5860/4-12  
**Issue Number:** 1  
**Date Issued:** 28/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 7120  
**Date Sampled:** 22/02/2022  
**Dates Tested:** 22/02/2022 - 26/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

|  | 58604-S55                                    | 58604-S56                                    | 58604-S57                                    |
|--|--|--|--|
| Sample Number  | 58604-S55                                    | 58604-S56                                    | 58604-S57                                    |
| Date Tested  | 22/02/2022                                   | 22/02/2022                                   | 22/02/2022                                   |
| Time Tested  | 09:45  | 12:23  | 12:35  |
| Test Request #/Location                              | 55<br>Lots 403-404                           | 56<br>Lots 401-402                           | 57<br>Lots 401-402                           |
| Easting  | 356970                                       | 356989                                       | 356972                                       |
| Northing   | 5780712                                      | 5780692                                      | 5780711                                      |
| Layer / Reduced Level                                | 2  | 1  | 1  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.12   | 2.01   | 2.03   |
| Field Moisture Content %                             | 13.8   | 17.0   | 17.5   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.87   | 1.72   | 1.73   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.13   | 2.09   | 2.12   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   |
| Moisture Variation (Wv) %                            | 0.0  | 0.0  | -3.5   |
| Adjusted Moisture Variation %                        | **   | **   | **   |
| Hilf Density Ratio (%)                               | <b>100.0</b>                                 | <b>96.0</b>                                  | <b>95.5</b>                                  |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   |

### Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-13  
**Issue Number:** 1  
**Date Issued:** 28/02/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 7179  
**Date Sampled:** 24/02/2022  
**Dates Tested:** 24/02/2022 - 28/02/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Tim Senserrick  
 Laboratory Manager

NATA Accredited Laboratory Number: 15055

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

|  |  |  |  |
|--|--|--|--|
| Sample Number  | 58604-S58                                    |  |  |
| Date Tested  | 24/02/2022                                   |  |  |
| Time Tested  | 10:05  |  |  |
| Test Request #/Location                              | 58<br>Lots 401-402                           |  |  |
| Easting  | 356977                                       |  |  |
| Northing   | 5780716                                      |  |  |
| Layer / Reduced Level                                | 02   |  |  |
| Thickness of Layer (mm)                              | 250  |  |  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown |  |  |
| Test Depth (mm)                                      | 225  |  |  |
| Sieve used to determine oversize (mm)                | 19.0   |  |  |
| Percentage of Wet Oversize (%)                       | 0  |  |  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.04   |  |  |
| Field Moisture Content %                             | 17.6   |  |  |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.73   |  |  |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.13   |  |  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   |  |  |
| Moisture Variation (Wv) %                            | 0.5  |  |  |
| Adjusted Moisture Variation %                        | **   |  |  |
| Hilf Density Ratio (%)                               | <b>95.5</b>                                  |  |  |
| Compaction Method                                    | <b>Standard</b>                              |  |  |
| Report Remarks                                       | **   |  |  |

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-14  
**Issue Number:** 1  
**Date Issued:** 02/03/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 7203  
**Date Sampled:** 25/02/2022  
**Dates Tested:** 25/02/2022 - 08/03/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: brent@groundscience.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



*Brent Elliott*

Approved Signatory: Brent Elliott  
Laboratory 21C

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |  |
|--|--|--|--|--|
| Sample Number  | 58604-S59                                    | 58604-S60                                    | 58604-S61                                    | 58604-S62                                    |
| Date Tested  | 25/02/2022                                   | 25/02/2022                                   | 25/02/2022                                   | 25/02/2022                                   |
| Time Tested  | 08:43  | 08:55  | 10:50  | 12:30  |
| Test Request #/Location                              | 59<br>Lot 414                                | 60<br>Lot 409                                | 61<br>Lot 401                                | 62<br>Lot 403                                |
| Easting  | 356895                                       | 356940                                       | 356969                                       | 356967                                       |
| Northing   | 5780671                                      | 5780708                                      | 5780685                                      | 5780697                                      |
| Layer / Reduced Level                                | 5  | 5  | 1  | 2  |
| Thickness of Layer (mm)                              | 250  | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.05   | 2.09   | 2.08   | 2.12   |
| Field Moisture Content %                             | 15.4   | 15.2   | 17.3   | 16.9   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.77   | 1.81   | 1.78   | 1.81   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.05   | 2.09   | 2.09   | 2.12   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   | **   |
| Moisture Variation (Wv) %                            | -0.5   | -0.5   | -1.0   | -2.0   |
| Adjusted Moisture Variation %                        | **   | **   | **   | **   |
| Hilf Density Ratio (%)                               | <b>99.5</b>                                  | <b>100.0</b>                                 | <b>99.5</b>                                  | <b>100.0</b>                                 |
| Compaction Method                                    | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              | <b>Standard</b>                              |
| Report Remarks                                       | **   | **   | **   | **   |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Report Number:** GS5860/4-15  
**Issue Number:** 1  
**Date Issued:** 07/03/2022  
**Client:** Frasers Property Australia Pty Ltd  
 Level 9, 484 St Kilda Road, Melbourne VIC 3004  
**Contact:** Jason Novotny  
**Project Number:** GS5860/4  
**Project Name:** Five Farms - Stage 4 (Level 1)  
**Project Location:** Clyde  
**Work Request:** 7243  
**Date Sampled:** 28/02/2022  
**Dates Tested:** 28/02/2022 - 05/03/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard Compaction & +/- 3% Moisture Variation  
**Location:** Clyde North  
**Material:** Sandy CLAY, medium to high plasticity, brown  
**Material Source:** Onsite

Ground Science Pty Ltd  
 Ground Science Laboratory  
 13 Brock Street Thomastown Victoria 3074  
 Phone: (03) 9464 4617  
 Email: tim@groundscience.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Tim Senserrick  
 Laboratory Manager

NATA Accredited Laboratory Number: 15055

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |  |  |  |
|--|--|--|--|
| Sample Number  | 58604-S63                                    | 58604-S64                                    | 58604-S65                                    |
| Date Tested  | 28/02/2022                                   | 28/02/2022                                   | 28/02/2022                                   |
| Time Tested  | 09:20  | 10:05  | 12:10  |
| Test Request #/Location                              | 63<br>Lot 404                                | 64<br>Lot 402                                | 65<br>Lot 403                                |
| Easting  | 356978                                       | 356983                                       | 356  |
| Northing   | 5780704                                      | 5780704                                      | 5780   |
| Layer / Reduced Level                                | 03   | 04   | 05   |
| Thickness of Layer (mm)                              | 250  | 250  | 250  |
| Soil Description                                     | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown | Sandy CLAY, medium to high plasticity, brown |
| Test Depth (mm)                                      | 225  | 225  | 225  |
| Sieve used to determine oversize (mm)                | 19.0   | 19.0   | 19.0   |
| Percentage of Wet Oversize (%)                       | 0  | 0  | 0  |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.13   | 2.08   | 1.93   |
| Field Moisture Content %                             | 10.8   | 13.3   | 11.7   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.92   | 1.84   | 1.73   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.98   | 2.09   | 1.98   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **   | **   | **   |
| Moisture Variation (Wv) %                            | 4.5  | 2.5  | 4.0  |
| Adjusted Moisture Variation %                        | **   | **   | **   |
| Hilf Density Ratio (%)                               | 107.5  | 99.5   | 97.5   |
| Compaction Method                                    | Standard                                     | Standard                                     | Standard                                     |
| Report Remarks                                       | **   | **   | **   |

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

## **APPENDIX C**

Site Photographs



24 Jan 2022 8:23:43 am

lots 405-414 base inspection and proof roll stage 4



27 Jan 2022 8:11:13 am

lots 415-423 layer 3 finished and layer 4 being placed





8 Feb 2022 12:46:59 pm  
lots 415-432 full layer 5



25 Feb 2022 10:10:57 am  
Finish of Layer 5 in lots 405-414

