

Reference  
No.: 9024-115

LEVEL ONE

SURVEILLANCE

AND INSPECTION REPORT

*Carried Out  
By*



PREPARED FOR: -

SYMON BROS. CONSTRUCTIONS PTY LTD



## Table of Contents

1)	Introduction & Scope.....	2
2)	Site Preparation.....	2
3)	Fill Material.....	2
4)	Fill Construction Procedure.....	3
5)	Compaction Control Testing.....	3
6)	Testing Frequency.....	3
7)	Statement of Compliance.....	4
8)	Limitations of this Report.....	4

## Appendices

Appendix A Construction Drawings

Appendix B Daily Field Compaction Summary Results



Client Name: Symon Bros. Constructions Pty Ltd

Project Name: Mambourin Estate Stage 18

Date: 8<sup>th</sup> of June 2023

Author: Mr. Sam Loza

Reference No.: 9024-115

Revision: 0

Project Manager: Mr. George Dimopoulos

### **1. Introduction & Scope**

At the request of Symon Bros. Constructions Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site from the 4<sup>th</sup> of August 2022 to the 5<sup>th</sup> of June 2023 where a residential development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Symon Bros. Constructions Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007.

- (1). Bulk Earthworks Plan Drawing No. 309504CG01 Rev. 0
- (2). Bulk Earthworks Plan Drawing No. 309504CG02 Rev. 0

General site works involved the placement of fill, using on-site derived clay, to bring the fill region to the required finished levels as indicated on the faceplan drawings.

### **2. Site Preparation**

Initial site inspections were undertaken on the 25<sup>th</sup> of July 2022 confirming that selected areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

Proof roll inspections were performed throughout the project duration to ensure no significant soft areas were present prior to filling.

### **3. Fill Material**

It is understood that the fill material used was sourced from on-site excavations, mainly drainage trenches and road boxing. The material had been screened to remove any boulders.



The fill material is best described as a basaltic CLAY, brown, red brown, slightly moist to moist, slightly silty, medium to high plasticity with basalt gravels and cobbles.

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with guidelines set out in AS 3798 - 2007 Section 4.4.

#### **4. Fill Construction Procedure**

The following plant (but not always limited to) were engaged in the fill placement process:

- Highway trucks
- Dump trucks
- A watercart
- A sheepsfoot compactor (815)
- Scrapers

The sheepsfoot compactor placed material in horizontal loose layers of approximately 250-300mm. The sheepsfoot compactor also performed compaction of the clay fill operating in a criss-cross pattern.

The moisture condition of the fill was closely monitored, and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1).

#### **5. Compaction Control Testing**

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of fifty-two compaction tests were performed on the fill construction. Results are presented in Appendix B of this report.

#### **6. Testing Frequency**

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1** for **Large Scale Operations**.

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential**.

As a result, the compliance criteria adopted by Geotechnical Laboratories was a hilf density ratio not less than 95 percent of the maximum hilf density value as determined by the Standard Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.



Test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criteria was specified.

### **7. Statement of Compliance**

So far as can be determined, Symon Bros. Constructions Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such, structural filling placed on this site by Symon Bros. Constructions Pty Ltd from the 4<sup>th</sup> of August 2022 to the 5<sup>th</sup> of June 2023 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

### **8. Limitations and Liability of this Report**

This report has been produced for and remains the property of Symon Bros. Constructions Pty Ltd.

The release of this report to a third party will only occur if Geotechnical Laboratories Pty Ltd has received, in writing, the authority to do so by our client.

Geotechnical Laboratories Pty Ltd will not engage in any third-party communication regarding this report.

Where information has been supplied by the client or third party, the assumption is made that this is correct. Geotechnical Laboratories Pty Ltd will not be held responsible for any inaccuracies supplied.

Test results and controlled fill compliance relates only to fill placed by Symon Bros. Constructions Pty Ltd and for earthworks completed at the time of inspection and testing. Any previous or subsequent earthworks will require a separate evaluation.

For & on behalf of  
Geotechnical Laboratories Pty Ltd.

Sam Loza  
Laboratory Manager.



LEVEL ONE  
SURVEILLANCE  
AND INSPECTION REPORT

APPENDIX A




MGA 94  
ZONE 55

CONTINUATION 'A'  
REFER BOTTOM LEFT



CONTINUATION 'B'  
REFER SHEET CG02



**GENERAL NOTES:**

- ALL LEVELS ARE TO AUSTRALIAN HEIGHT DATUM AND ALL COORDINATES ARE TO MAP GRID OF AUSTRALIA (MGA 94) ZONE 55.
- ALL EXISTING SURFACE LEVELS SHOWN ON THE ENGINEERING DRAWINGS HAVE BEEN INTERPOLATED FROM A DIGITAL TERRAIN MODEL. THESE LEVELS HAVE BEEN USED AS THE BASIS FOR ALL ENGINEERING DESIGN AND DETERMINATION OF QUANTITIES AND ARE ACCURATE TO WITHIN ±0.05m.
- ALL WORKS TO BE CARRIED OUT IN ACCORDANCE WITH AS2124-1992 GENERAL CONDITIONS OF CONTRACT, THE ROAD & DRAINAGE SPECIFICATION, APPROVED METROPOLITAN PLANNING AUTHORITY OR MUNICIPALITY SPECIFICATIONS AND STANDARD DRAWINGS WHERE NOTED AND TO THE SATISFACTION OF THE SUPERINTENDENT AND THE MUNICIPAL ENGINEER OR HIS REPRESENTATIVE.
- WHERE REQUIRED ANY BUILDINGS, TRENCHES, FENCES AND OTHER STRUCTURES ON SITE ARE TO BE REMOVED AS DIRECTED BY THE ENGINEER. THE COST OF REMOVAL IS TO BE INCLUDED IN THE OVERALL EARTHWORKS FIGURE UNLESS A SPECIFIC ITEM FOR REMOVAL IS DETAILLED IN THE SCHEDULE.
- ALL REDUNDANT ASSETS ARE TO BE REMOVED AND DISPOSED OFF SITE.
- ALL SURFACE TO BE STRIPPED OFF TO MIN 150mm FROM EXISTING SURFACE TOPOSOIL. STOCKPILED AS DIRECTED BY SUPERINTENDENT FOR LATER USE.
- CONTOURS SHOWN ARE FINISHED SURFACE. BULK FILLING TO MAKE ALLOWANCE FOR MIN 150mm TOPOSOIL AFTER PLACEMENT OF FILL.
- ALL FILLING ON LOTS AND WITHIN ROAD RESERVES GREATER THAN 200mm IS TO BE UNDERTAKEN USING LEVEL 1 SUPERVISION AND BE COMPLETED IN ACCORDANCE WITH AS 3798-2007. FILL AREAS ARE TO BE STRIPPED OF TOPOSOIL, FILLED AND REPLACED WITH TOPOSOIL (WHERE REQUIRED) TO OBTAIN THE FINAL LEVELS SHOWN ON THE DRAWINGS.
- FILLING MATERIAL IS TO BE IN ACCORDANCE WITH THE SPECIFICATION, AS 3798-2007 & TO THE SATISFACTION OF COUNCIL AND THE SUPERINTENDENT.
- ALL BATTERS SHALL BE 1 IN 6 UNLESS OTHERWISE SHOWN.
- NO FILL OR STOCKPIILING OF MATERIAL IS TO BE PLACED ON ANY RESERVE FOR PUBLIC OPEN SPACE UNLESS OTHERWISE DIRECTED OR APPROVED BY THE SUPERINTENDENT.
- ON COMMENCEMENT OF CONSTRUCTION WORKS, THE CONTRACTOR MUST COMPLY WITH THE RECOMMENDATIONS OF THE ENVIRONMENT PROTECTION AUTHORITY PUBLICATION "CONSTRUCTION TECHNIQUES FOR SEDIMENT POLLUTION CONTROL." APPROPRIATE SALTA-TIME CONTROL IS TO BE MAINTAINED THROUGHOUT THE CONSTRUCTION AND MAINTENANCE PERIOD OF THE WORKS.

**LEGEND**

DESCRIPTION	EXISTING	PROPOSED
SURFACE CONTOUR MINOR	- 100.00 -	100.00
SURFACE CONTOUR MAJOR	- 100.00 -	100.00
SURFACE LEVEL	102.45	102.48
BATTER LEVEL (TOP)	102.80	102.80
LIMIT OF WORKS		
BATTER		
EXCAVATION GREATER THAN 0.20m		
FILLING GREATER THAN 0.20m		

**WARNING**


BEWARE OF UNDERGROUND/OVERHEAD SERVICES  
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY, AND THEIR EXACT POSITION SHOULD BE PROVIDED ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.



**DIAL BEFORE YOU DIG**  
www.1100.com.au

**Planning and Environment Act 1987  
Wyndham Planning Scheme**  
**Approved Plan As Required  
under Condition 45  
Permit No WYP11481/19  
Date 27/06/2022**

Rev	Amendments	Approved	Date
D	ISSUED FOR CONSTRUCTION	Mi R	24/05/22
A	PRELIMINARY ISSUE	Mi R	04/04/22



© Spiire Australia Pty Ltd All Rights Reserved  
This document is produced by Spiire Australia Pty Ltd solely for the benefit of and use by the client in accordance with the terms of the contract. Spiire Australia Pty Ltd does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the contents of this document.



L6 414 LA TROBE STREET PO BOX 16084 MELBOURNE  
VICTORIA 3007 AUSTRALIA T 61 3 9993 7888  
spiire.com.au ABN 55 050 029 635

Designed  
**K. FEARN-WANNAN**  
Authorised  
**M. RANJANAN**

Checked  
**G. KOHLMAN**  
Date  
04/04/22



**Mambourin**  
STAGE 17, 18 & 19  
BULK EARTHWORKS PLAN  
FINISHED SURFACE CONTOURS SHEET 1 OF 2  
WYNDHAM CITY COUNCIL  
FRASERS PROPERTY LTD

CONSTRUCTION 309504CG01 0




DESCRIPTION	EXISTING	PROPOSED
SURFACE CONTOUR MINOR	- 165.00 -	165.00
SURFACE CONTOUR MAJOR	- 168.00 -	168.00
SURFACE LEVEL	E123.45	F124.68
BATTER LEVEL (TOP)	T124.80	T124.80
LIMIT OF WORKS		
BATTER		
EXCAVATION GREATER THAN 0.20m		
FILLING GREATER THAN 0.20m		

- GFNFRAI NOTES:**
- ALL LEVELS ARE TO AUSTRALIAN HEIGHT DATUM AND ALL COORDINATES ARE TO MAP GRID OF AUSTRALIA (MGA 94) ZONE 55.
  - ALL EXISTING SURFACE LEVELS SHOWN ON THE ENGINEERING DRAWINGS HAVE BEEN INTERPOLATED FROM A DIGITAL TERRAIN MODEL. THESE LEVELS HAVE BEEN USED AS THE BASIS FOR ALL ENGINEERING DESIGN AND DETERMINATION OF QUANTITIES AND ARE ACCURATE TO WITHIN ± 0.05m.
  - ALL WORKS TO BE CARRIED OUT IN ACCORDANCE WITH AS1204-1992 GENERAL CONDITIONS OF CONTRACT, THE ROAD & DRAINAGE SPECIFICATION, APPROVED METROPOLITAN PLANNING AUTHORITY OR MUNICIPALITY SPECIFICATIONS AND STANDARD DRAWINGS WHERE NOTED AND TO THE SATISFACTION OF THE SUPERINTENDENT AND THE MUNICIPAL ENGINEER OR HIS REPRESENTATIVE.
  - WHERE REQUIRED ANY BUILDINGS, TROUGHS, FENCES AND OTHER STRUCTURES ON SITE ARE TO BE REMOVED AS DIRECTED BY THE ENGINEER. THE COST OF REMOVAL IS TO BE INCLUDED IN THE OVERALL EARTHWORKS FIGURE UNLESS A SPECIFIC ITEM FOR REMOVAL IS DENOTED IN THE SCHEDULE.
  - ALL REDUNDANT ASSETS ARE TO BE REMOVED AND DISPOSED OFF SITE.
  - ALL SURFACE TO BE STRIPPED OFF TO MIN 150mm FROM EXISTING SURFACE & TOPSOIL STOCKPILED AS DIRECTED BY SUPERINTENDENT FOR LATER USE ONSITE.
  - CONTOURS SHOWN ARE FINISHED SURFACE. BULK FILLING TO MAKE ALLOWANCE FOR MIN 150mm TOPSOIL AFTER PLACEMENT OF FILL.
  - ALL FILLING ON LOTS AND WITHIN ROAD RESERVES GREATER THAN 300mm IS TO BE UNDERTAKEN USING LEVEL 1 SUPERVISION AND BE COMPLETED IN ACCORDANCE WITH AS 3798-2007. FILL AREAS ARE TO BE STRIPPED OF TOPSOIL, FILLED AND REPLACED WITH TOPSOIL (WHERE REQUIRED) TO OBTAIN THE FINAL LEVELS SHOWN ON THE DRAWINGS.
  - FILLING MATERIAL IS TO BE IN ACCORDANCE WITH THE SPECIFICATION AS 3798-2007 & TO THE SATISFACTION OF COUNCIL AND THE SUPERINTENDENT.
  - ALL BATTERS SHALL BE 1 IN 6 UNLESS OTHERWISE SHOWN.
  - NO FILL OR STOCKPIILING OF MATERIAL IS TO BE PLACED ON ANY RESERVE FOR PUBLIC OPEN SPACE UNLESS OTHERWISE DIRECTED OR APPROVED BY THE SUPERINTENDENT.
  - ON COMMENCEMENT OF CONSTRUCTION WORKS, THE CONTRACTOR MUST COMPLY WITH THE RECOMMENDATIONS OF THE ENVIRONMENT PROTECTION AUTHORITY PUBLICATION "CONSTRUCTION TECHNIQUES FOR SEDIMENT POLLUTION CONTROL." APPROPRIATE SILTATION CONTROL IS TO BE MAINTAINED THROUGHOUT THE CONSTRUCTION AND MAINTENANCE PERIOD OF THE WORKS.

**Planning and Environment Act 1987**  
**Wyndham Planning Scheme**  
  
**Approved Plan As Required**  
**under Condition 45**  
**Permit No WYP11481/19**  
**Date 27/05/2022**



**WARNING**  
 BEWARE OF UNDERGROUND/OVERHEAD SERVICES  
 THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.



System Certified  
 © Spiire Australia Pty Ltd All Rights Reserved  
 This document is produced by Spiire Australia Pty Ltd solely for the benefit of and use by the client in accordance with the terms of the contract. Spiire Australia Pty Ltd does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.

**spiire**  
 16 414 LA TROBE STREET PO BOX 1608 MELBOURNE  
 VICTORIA 3007 AUSTRALIA T 61 3 9993 7888  
 spiire.com.au ABN 55 050 029 635

**FRASERS PROPERTY**  
 Designed  
**K. FEARN-WANNAN**  
 Authorised  
**M. RANJANAN**

**Mambourin**  
 Checked  
**G. KOHLMAN**  
 Date  
**04/04/22**

**MAMBOURIN**  
**STAGE 17, 18 & 19**  
**BULK EARTHWORKS PLAN**  
**FINISHED SURFACE CONTOURS SHEET 2 OF 2**  
 WYNDHAM CITY COUNCIL  
 FRASERS PROPERTY LTD  
 Dwg No  
**CONSTRUCTION 309504CG02**  
 Rev  
**0**

Rev	Amendments	Approved	Date
D	ISSUED FOR CONSTRUCTION	Mi R	24/05/22
A	PRELIMINARY ISSUE	Mi R	04/04/22

File Name: 309504CG02\_Bulk Earthworks - Proposed - 040522.dwg  
 Plot Size: 4200 x 3000  
 Plot Area: 1260000  
 Plot Shape: 1000 x 1000  
 Plot Orientation: 0  
 Plot Date: 2022/05/27  
 Plot User: M. Ranjanan  
 Plot Title: 309504CG02\_Bulk Earthworks - Proposed - 040522.dwg





LEVEL ONE  
SURVEILLANCE  
AND INSPECTION REPORT

APPENDIX B



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/004

LOCATION: SYMON BROS - Mambourin, Stage 17 & 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
4/08/22	4	<i>Refer to #9024/005 for approx. test site locations.</i>	1.97	22.0	104.0	✘ 1.90	24.0	175	2.0 Drier	91.0	4	0	600	
4/08/22	5		2.06	24.5	104.5	✘ 1.97	26.0	175	1.5 Drier	93.5	13	0	600	
4/08/22	6		1.96	24.5	103.5	1.90	26.0	175	1.5 Drier	93.5	0	0	500	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 1:25pm Finish Time: 2:15pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD



*Accredited for compliance with ISO/IEC 17025 - Testing*


*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 10/8/2022

LEG	DESC	SYMBOL	UNIT	DATE	BY	CHKD	FILE
-----	------	--------	------	------	----	------	------

GE	1	2	3	4	5	6	7	8	9	10	11
----	---	---	---	---	---	---	---	---	---	----	----



# GEOTECHNICAL LABORATORIES

**GEOTECHNICAL LABORATORIES**  
**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 17 & 18**

**Sketch indicating compaction test locations**

**DATE: 4/08/2022**


**OPERATOR: BM**

**SCALE: NTS**

**JOB No.: 9024/005**

**CHECKED: KK**

**FIGURE No: 1 of 2**



ITEM NO	DESCRIPTION	DATE	BY
1	ISSUED FOR TENDERS		
2	REVISED TO REFLECT CHANGES		
3	REVISED TO REFLECT CHANGES		
4	REVISED TO REFLECT CHANGES		
5	REVISED TO REFLECT CHANGES		

**GENERAL NOTES:**

- ALL INFORMATION ON THIS PLAN IS BASED ON THE DATA PROVIDED BY THE CLIENT AND THE CONSULTANT HAS NOT CONDUCTED FIELD VERIFICATION OF THE DATA.
- THE CONSULTANT HAS CONDUCTED VISUAL INSPECTIONS OF THE SITE AND HAS IDENTIFIED THE AREAS WHERE TESTING IS REQUIRED.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.
- THE TESTING IS TO BE CONDUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE STANDARD SPECIFICATIONS FOR ROADWORKS.

**WARNING**  
 SEE REVERSE SIDE OF SHEET FOR  
 DETAILS OF THE WORK TO BE  
 DONE. THE WORK SHOULD BE  
 DONE IN ACCORDANCE WITH THE  
 REQUIREMENTS OF THE STANDARD  
 SPECIFICATIONS FOR ROADWORKS.  
 www.1100.com.au

**DIAL BEFORE YOU DIG**  
 www.1100.com.au

**chira**  
 Environmental and Planning Services  
 Approved Plan As Required  
 under Condition 45  
 Permit No WPP148119  
 Date: 2022-08-03

MAMBOURIN  
 STAGE 17, 18 & 19  
 PRELIMINARY PLAN

**Mambourin**

**chira**

**chira**



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**  
**LOCATION: Mambourin, Stage 17 & 18**  
**Sketch indicating compaction test locations**

<b>DATE: 4/08/2022</b>	<b>JOB No.: 9024/005</b>
<b>OPERATOR: BM</b>	<b>CHECKED: KK</b>
<b>SCALE: NTS</b>	<b>FIGURE No: 2 of 2</b>



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/032

LOCATION: SYMON BROS - Mambourin, Stage 17,18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
17/08/22	35	<i>Refer to #9024/033 for approx. test site locations.</i>	1.88	23.0	95.0	✘ 1.97	23.5	175	0.5 Drier	98.0	5	0	400	
17/08/22	36		1.92	22.5	98.0	1.96	22.5	175	0.0 Drier	100.0	0	0	400	
17/08/22	37		1.96	25.0	100.0	1.96	24.5	175	0.0 Wetter	101.0	0	0	400	
17/08/22	38		1.94	29.5	100.0	1.93	26.0	175	3.5 Wetter	113.0	0	0	400	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 1:20pm Finish Time: 2:20pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD




*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 23/8/2022



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**  
**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023  
Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**  
**LOCATION: Mambourin, Stage 17,18**  
**Sketch indicating compaction test locations**

**DATE: 17/08/2022**  
**OPERATOR: BM**  
**SCALE: NTS**

**JOB No.: 9024/033**  
**CHECKED: KK**  
**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/034

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
18/08/02	39	<i>Refer to #9024/035 for approx. test site locations.</i>	1.86	23.0	99.0	1.88	25.0	175	2.0 Drier	91.0	0	0	400	
18/08/02	40		1.90	24.0	102.0	1.87	25.5	175	1.5 Drier	94.0	0	0	400	
18/08/02	41		1.90	24.0	99.5	1.90	25.5	175	1.5 Drier	93.0	0	0	400	
18/08/02	42		1.97	26.0	106.5	1.85	27.0	175	1.0 Drier	97.0	0	0	400	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 1:55pm Finish Time: 3:00pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 23/8/2022



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**  
**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 18/08/2022**

**OPERATOR: BM**

**SCALE: NTS**

**JOB No.: 9024/035**

**CHECKED: KK**

**FIGURE No: -**





**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/036

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
22/08/22	43	<i>Refer to #9024/037 for approx. test site locations.</i>	1.94	26.0	99.5	1.95	25.5	175	1.0 Wetter	103.0	0	0	600	
22/08/22	44		1.91	25.0	96.5	1.97	24.5	175	1.0 Wetter	103.0	0	0	600	
22/08/22	45		1.92	22.5	99.0	1.94	22.5	175	0.0 Drier	100.0	0	0	700	
22/08/22	46		1.99	23.0	105.5	1.89	25.5	175	2.5 Drier	90.5	0	0	800	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:00am Finish Time: 11:00am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




*Accredited for compliance with ISO/IEC  
17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 25/8/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

<b>CLIENT: SYMON BROS</b>  <b>LOCATION: Mambourin, Stage 18</b>  <b>Sketch indicating compaction test locations</b>	<b>DATE: 22/08/2022</b>	<b>JOB No.: 9024/037</b>
	<b>OPERATOR: SLI/A</b>	<b>CHECKED: KK</b>
	<b>SCALE: NTS</b>	<b>FIGURE No: -</b>



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/038

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
23/08/22	47	<i>Refer to #9024/039 for approx. test site locations.</i>	1.88	24.0	98.5	1.91	25.0	175	0.5 Drier	97.0	0	0	0	
23/08/22	48		1.98	26.0	102.0	1.93	26.5	175	0.5 Drier	99.0	0	0	0	
23/08/22	49		1.89	26.5	97.0	1.95	26.5	175	0.5 Wetter	101.0	0	0	0	
23/08/22	50		1.90	27.0	97.0	1.95	26.5	175	0.5 Wetter	102.0	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11:35am Finish Time: 12:30pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 25/8/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 23/08/2022**

**JOB No.: 9024/039**

**OPERATOR: SLI/A**

**CHECKED: KK**

**SCALE: NTS**

**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/040

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
24/08/22	51	<i>Refer to #9024/041 for approx. test site locations.</i>	1.97	23.5	102.5	1.93	24.0	175	0.5 Drier	97.0	0	0	500	
24/08/22	52		1.90	24.0	98.0	1.94	25.0	175	0.5 Drier	97.0	0	0	500	
24/08/22	53		1.89	26.0	95.5	1.97	25.0	175	1.0 Wetter	103.0	0	0	500	
24/08/22	54		1.99	27.5	102.0	1.95	25.0	175	3.0 Wetter	111.5	0	0	500	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11:00am Finish Time: 11:45am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




*Accredited for compliance with ISO/IEC*

*17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 26/8/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**  
**LOCATION: Mambourin, Stage 18**  
**Sketch indicating compaction test locations**

**DATE: 24/08/2022**  
**OPERATOR: AB**  
**SCALE: NTS**

**JOB No.: 9024/041**  
**CHECKED: KK**  
**FIGURE No: -**



GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/042

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
25/08/22	55	<i>Refer to #9024/043 for approx. test site locations.</i>	1.90	21.0	96.5	1.97	21.0	175	0.0 Wetter	101.0	0	0	200	
25/08/22	56		1.95	22.5	97.5	2.00	22.0	175	0.5 Wetter	102.0	0	0	200	
25/08/22	57		1.91	26.0	97.5	1.96	26.0	175	0.0 Drier	100.0	0	0	200	
25/08/22	58		1.99	25.5	101.0	✱ 1.97	25.5	175	0.5 Wetter	101.0	6	0	200	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11:50am Finish Time: 1:15pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD

❖




*Accredited for compliance with ISO/IEC*

*17025 - Testing*

*NATA Accredited Laboratory Number 14561*

MICK CROWE  
(Approved Signatory)

Issue Date: 29/8/2022



**NOTES:**

REF TO AUSTRALIAN HEIGHT DATUM AND ALL COORDINATES ARE TO AUSTRALIA (MG4 94) ZONE 55.

8. ALL FILLING ON LOTS AND WITHIN ROAD RESERVES GREATER THAN 200mm IS TO BE UNDERTAKEN USING LEVEL 1 SUPERVISION AND BE COMPLETED IN ACCORDANCE

**LEGEND**



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 25/08/2022**

**OPERATOR: PS**

**SCALE: NTS**

**JOB No.: 9024/043**

**CHECKED: KK**

**FIGURE No: -**





**GEOTECHNICAL LABORATORIES**  
**ACN 102 571 077**  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/052

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
27/08/22	65	<i>Refer to #9024/053 for approx. test site locations.</i>	1.97	23.5	101.0	✘ 1.95	24.0	175	0.5 Drier	98.0	3	0	300	
27/08/22	66		1.95	25.0	99.0	✘ 1.97	25.5	175	0.5 Drier	97.0	12	0	300	
27/08/22	67		1.91	24.0	102.5	1.87	26.5	175	2.5 Drier	90.5	0	0	300	
27/08/22	68		1.96	25.5	103.5	1.89	27.0	175	1.5 Drier	94.5	0	0	300	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.3.

Compaction specimens sampled after compaction.

Start Time: 10.20AM Finish Time: 11.10AM

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD




*Accredited for compliance with ISO/IEC  
17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 1/9/2022



**NOTES:**

REF TO AUSTRALIAN HEIGHT DATUM AND ALL COORDINATES ARE TO AUSTRALIA (MG4 94) ZONE 55.

8. ALL FILLING ON LOTS AND WITHIN ROAD RESERVES GREATER THAN 200mm IS TO BE UNDERTAKEN USING LEVEL 1 SUPERVISION AND BE COMPLETED IN ACCORDANCE

**LEGEND**



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 27/08/2022**

**OPERATOR: PS**

**SCALE: NTS**

**JOB No.: 9024/053**

**CHECKED: KK**

**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

**DAILY SUMMARY - FIELD DENSITY TESTS**

REPORT NO.: # 9024/065

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
9/09/22	84	<i>Refer to #9024/066 for approx. test site locations.</i>	1.94	20.5	101.0	✘ 1.92	24.0	175	3.0 Drier	87.0	5	0	0	
9/09/22	85		1.90	25.0	98.5	✘ 1.93	26.0	175	1.0 Drier	97.0	3	0	0	
9/09/22	86		1.85	25.0	95.0	✘ 1.95	26.0	175	1.0 Drier	96.0	9	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 12:00pm Finish Time: 12:30pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD



*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 13/9/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 9/09/2022**

**OPERATOR: KOB**

**SCALE: NTS**

**JOB No.: 9024/066**

**CHECKED: KK**

**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/072

LOCATION: SYMON BROS - Mambourin, Stage 17, 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
14/09/22	87	<i>Refer to #9024/073 for approx. test site locations.</i>	1.93	22.0	101.0	✘ 1.92	24.5	175	2.0 Drier	91.0	6	0	0	
14/09/22	88		1.89	23.5	98.5	1.91	25.5	175	1.5 Drier	93.0	0	0	0	
14/09/22	89		1.99	23.5	103.0	✘ 1.94	25.5	175	1.5 Drier	93.0	11	0	0	
14/09/22	90		2.02	26.0	105.5	1.92	24.0	175	2.0 Wetter	108.5	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 12:45pm Finish Time: 2:45pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD



*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 16/9/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 17, 18**

**Sketch indicating compaction test locations**

**DATE: 14/09/2022**

**OPERATOR: PS**

**SCALE: NTS**

**JOB No.: 9024/073**

**CHECKED: MC**

**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/074

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
15/09/22	91	<i>Refer to #9024/075 for approx. test site locations.</i>	1.88	21.5	95.5	1.97	20.5	175	0.5 Wetter	103.5	0	0	0	
15/09/22	92		1.88	22.5	97.0	✱ 1.94	23.5	175	0.5 Drier	97.0	4	0	0	
15/09/22	93		1.87	22.0	96.5	1.93	23.0	175	0.5 Drier	97.0	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:15am Finish Time: 11:30am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD



*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 26/9/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 15/09/2022**

**JOB No.: 9024/075**

**OPERATOR: SLI/K** **CHECKED: KK**

**SCALE: NTS**

**FIGURE No: -**





**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/077

LOCATION: SYMON BROS - Mambourin, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
16/09/22	94	<i>Refer to #9024/078 for approx. test site locations.</i>	1.91	21.5	97.5	1.96	22.0	175	0.0 Drier	99.0	0	0	0	
16/09/22	95		1.90	25.5	100.5	1.89	27.0	175	1.5 Drier	94.5	0	0	0	
16/09/22	96		1.85	26.0	96.5	1.91	26.0	175	0.0 Drier	100.0	0	0	0	
16/09/22	97		1.92	24.0	100.0	1.93	24.5	175	0.0 Drier	99.0	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 1:50pm Finish Time: 2:30pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)



*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 26/9/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 16/09/2022**

**OPERATOR: KOB**

**SCALE: NTS**

**JOB No.: 9024/078**

**CHECKED: KK**

**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/079

LOCATION: SYMON BROS - Mambourin Estate, Stage 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
20/09/22	98	<i>Refer to #9024/080 for approx. test site locations.</i>	1.88	20.5	99.5	1.89	23.5	175	3.0 Drier	87.5	0	0	200	
20/09/22	99		1.92	22.0	100.0	✱ 1.92	24.0	175	2.0 Drier	92.0	5	0	200	
20/09/22	100		1.90	26.0	99.5	1.91	26.0	175	0.5 Wetter	101.0	0	0	200	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11.10AM Finish Time: 11.45AM

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD



*Accredited for compliance with ISO/IEC*

*17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 26/9/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18**

**Sketch indicating compaction test locations**

**DATE: 20/09/2022**

**OPERATOR: PS**

**SCALE: NTS**

**JOB No.: 9024/080**

**CHECKED: NF**

**FIGURE No: -**



**GEOTECHNICAL LABORATORIES**  
ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023  
Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/081

LOCATION: SYMON BROS - Mambourin, Stage 18 & 19

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
21/09/22	101	<i>Refer to #9024/083 for approx. test site locations.</i>	1.90	24.5	99.5	1.91	23.5	175	1.0 Wetter	104.0	0	0	0
21/09/22	102		1.94	24.5	100.0	1.93	25.0	175	0.5 Drier	97.0	0	0	0
21/09/22	103		1.98	25.5	100.5	✱ 1.97	25.0	175	0.5 Wetter	102.0	5	0	0
21/09/22	104		1.98	24.5	103.0	1.92	25.5	175	1.0 Drier	96.0	0	0	0
21/09/22	105		1.88	22.5	97.0	1.94	23.0	175	0.5 Drier	97.0	0	0	0
21/09/22	106		1.89	23.5	95.0	1.99	21.0	175	2.0 Wetter	110.5	0	0	0

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:00am Finish Time: 11:20am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD

❖



*Accredited for compliance with ISO/IEC  
17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 27/9/2022



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/082

LOCATION: SYMON BROS - Mambourin, Stage 18 & 19

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
21/09/22	107	<i>Refer to #9024/083 for approx. test site locations.</i>	2.06	22.5	102.5	✘ 2.01	22.5	175	0.0 Drier	100.0	12	0	0	
21/09/22	108		1.94	22.0	99.5	1.95	23.5	175	2.0 Drier	92.0	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:00am Finish Time: 11:20am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD




*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 27/9/2022



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 18 & 19**

**Sketch indicating compaction test locations**

**DATE: 21/09/2022**

**OPERATOR: KOB**

**SCALE: NTS**

**JOB No.: 9024/083**

**CHECKED: KK**

**FIGURE No: 1 of 2**



RIGHT DATUM AND ALL COORDINATES ARE TO BE UNDERTAKEN USING LEVEL 1 SUPERVISION AND BE COMPLETED IN ACCORDANCE WITH THE 55.

**LEGEND**



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**

**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

<b>CLIENT: SYMON BROS</b> <b>LOCATION: Mambourin, Stage 18 &amp; 19</b> Sketch indicating compaction test locations	<b>DATE: 21/09/2022</b>	<b>JOB No.: 9024/083</b>
	<b>OPERATOR: KOB</b>	<b>CHECKED: KK</b>
	<b>SCALE: NTS</b>	<b>FIGURE No: 2 of 2</b>





**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/109

LOCATION: SYMON BROS - Mambourin, Stage 32

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
12/05/23	135	<i>Refer to #9024/110 for approx. test site locations.</i>	2.01	22.0	102.5	✘ 1.96	24.0	175	2.0 Drier	92.0	5	0	0	
12/05/23	136		2.03	22.0	106.5	1.91	24.5	175	2.5 Drier	89.0	0	0	0	
12/05/23	137		1.92	19.0	102.0	1.89	22.5	175	3.0 Drier	86.0	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:35am Finish Time: 10:50am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✘ Indicates APCWD

❖



*Accredited for compliance with ISO/IEC 17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 16/5/2023



# GEOTECHNICAL LABORATORIES

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: Mambourin, Stage 18

Sketch indicating compaction test locations

DATE: 12/05/2023

OPERATOR: SA

SCALE: NTS

JOB No.: 9024/110

CHECKED: KK

FIGURE No: -



**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES  
ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023  
Email: info@geolab.com.au PH: (03) 8361-9140

### DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 9024/112

LOCATION: SYMON BROS - Mambourin, Stage 17 & 18

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
5/06/23	138	<i>Refer to #9024/113 for approx. test site locations.</i>	1.92	25.0	99.5	1.93	24.5	175	0.5 Wetter	102.0	0	0	0	
5/06/23	139		1.88	24.5	96.5	1.95	24.0	175	0.0 Wetter	101.0	0	0	0	
5/06/23	140		1.99	22.0	99.5	2.01	22.0	175	0.0 Drier	100.0	0	0	0	
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 1.00PM Finish Time: 1.40PM

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




*Accredited for compliance with ISO/IEC  
17025 - Testing*

*NATA Accredited Laboratory Number 14561*

**MICK CROWE**  
(Approved Signatory)

Issue Date: 8/6/2023



**LEGEND**

EDITING	PROVIDED
PROJECT NAME	PROJECT NAME
DATE OF ISSUE	DATE OF ISSUE
PROJECT NO.	PROJECT NO.
PROJECT ADDRESS	PROJECT ADDRESS
PROJECT CLIENT	PROJECT CLIENT
PROJECT DESIGNER	PROJECT DESIGNER
PROJECT CHECKER	PROJECT CHECKER
PROJECT APPROVED	PROJECT APPROVED
PROJECT REVIEWED	PROJECT REVIEWED
PROJECT ASSESSOR	PROJECT ASSESSOR
PROJECT SUPERVISOR	PROJECT SUPERVISOR
PROJECT MANAGER	PROJECT MANAGER
PROJECT CONSULTANT	PROJECT CONSULTANT
PROJECT CLIENT REF	PROJECT CLIENT REF
PROJECT CLIENT TEL	PROJECT CLIENT TEL
PROJECT CLIENT FAX	PROJECT CLIENT FAX
PROJECT CLIENT EMAIL	PROJECT CLIENT EMAIL
PROJECT CLIENT WEBSITE	PROJECT CLIENT WEBSITE
PROJECT CLIENT ADDRESS	PROJECT CLIENT ADDRESS
PROJECT CLIENT POSTCODE	PROJECT CLIENT POSTCODE
PROJECT CLIENT STATE	PROJECT CLIENT STATE
PROJECT CLIENT COUNTRY	PROJECT CLIENT COUNTRY
PROJECT CLIENT CONTACT	PROJECT CLIENT CONTACT
PROJECT CLIENT CONTACT TEL	PROJECT CLIENT CONTACT TEL
PROJECT CLIENT CONTACT FAX	PROJECT CLIENT CONTACT FAX
PROJECT CLIENT CONTACT EMAIL	PROJECT CLIENT CONTACT EMAIL
PROJECT CLIENT CONTACT WEBSITE	PROJECT CLIENT CONTACT WEBSITE
PROJECT CLIENT CONTACT ADDRESS	PROJECT CLIENT CONTACT ADDRESS
PROJECT CLIENT CONTACT POSTCODE	PROJECT CLIENT CONTACT POSTCODE
PROJECT CLIENT CONTACT STATE	PROJECT CLIENT CONTACT STATE
PROJECT CLIENT CONTACT COUNTRY	PROJECT CLIENT CONTACT COUNTRY

**GENERAL NOTES**

- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.
- ALL DIMENSIONS UNLESS OTHERWISE SPECIFIED ARE TO FACE UNLESS OTHERWISE SPECIFIED.

**WARNING**

BEFORE YOU BEGIN ANY WORK IN THIS AREA YOU MUST CONTACT THE LOCAL COUNCIL TO OBTAIN THE NECESSARY PERMITS AND APPROVALS. IT IS YOUR RESPONSIBILITY TO OBTAIN ALL NECESSARY PERMITS AND APPROVALS. YOU MUST ALSO CONTACT THE LOCAL COUNCIL TO OBTAIN THE NECESSARY INFORMATION ON THE LOCATION OF ANY SERVICES, UTILITIES, OR OTHER FEATURES THAT MAY BE AFFECTED BY YOUR WORK.

**DIAL BEFORE YOU DIG**  
www.100.com.au

**Warning and Environment Act 1987**

Approved Plan As Required under Condition 45  
Permit No. WYP11681/19  
Desk: 5255-5552



**GEOTECHNICAL LABORATORIES**  
ACN 102 571 077

**GEOTECHNICAL LABORATORIES**  
ACN 102 571 077  
14 Ravenhall Way, Ravenhall, Vic 3023  
Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**  
**LOCATION: Mambourin, Stage 18**  
**Sketch indicating compaction test locations**

**DATE: 5/06/2023**  
**OPERATOR: KOB**  
**SCALE: NTS**

**JOB No.: 9024/113**  
**CHECKED: NF**  
**FIGURE No: 1 of 2**



DESCRIPTION	EXISTING	PROPOSED
PROPPOSED FILL	---	---
EXISTING FILL	---	---
PROPOSED CUT	---	---
EXISTING CUT	---	---
PROPOSED ROAD	---	---
EXISTING ROAD	---	---
PROPOSED TRAIL	---	---
EXISTING TRAIL	---	---
PROPOSED TRENCH	---	---
EXISTING TRENCH	---	---

**GENERAL NOTES:**

1. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
2. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
3. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
4. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
5. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
6. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
7. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
8. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
9. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
10. ALL WORK TO BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.



Planning and Environment Act 1987  
 Wyndham Planning Scheme  
 Approved Plan As Required  
 under Condition 45  
 Permit No. WYPM148119  
 Date 27/05/2022



WARNING  
 BEFORE YOU DIG  
 CHECK FOR UTILITIES  
 BEFORE YOU DIG  
 CALL 100  
 www.100.com.au



**GEOTECHNICAL LABORATORIES**

**GEOTECHNICAL LABORATORIES**  
**ACN 102 571 077**

14 Ravenhall Way, Ravenhall, Vic 3023  
 Email: info@geolab.com.au PH: (03) 8361-9140

**CLIENT: SYMON BROS**

**LOCATION: Mambourin, Stage 17**

**Sketch indicating compaction test locations**

**DATE: 5/06/2023**

**JOB No.: 9024/113**

**OPERATOR: KOB**

**CHECKED: NF**

**SCALE: NTS**

**FIGURE No: 2 of 2**