

LEVEL ONE

Reference
No.: 2306-062

SURVEILLANCE

AND INSPECTION REPORT

*Carried Out
By*



PREPARED FOR: -

SYMON BROS. CONSTRUCTIONS PTY LTD



Table of Contents

1)	Introduction & Scope.....	2
2)	Site Preparation.....	2
3)	Fill Material.....	2
4)	Fill Construction Procedure.....	3
5)	Compaction Control Testing.....	3
6)	Testing Frequency.....	3
7)	Statement of Compliance.....	4
8)	Limitations of this Report.....	4

Appendices

Appendix A Construction Drawings

Appendix B Daily Field Compaction Summary Results



Client Name: Symon Bros. Constructions Pty Ltd

Project Name: The Grove West Stage 64

Date: 8th November 2021

Author: Mr. Sam Loza

Reference No.: 2306-062

Revision: 0

Project Manager: Mr. George Dimopoulos

1. Introduction & Scope

At the request of Symon Bros. Constructions Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site from the 22nd of September 2020 to the 5th of November 2021 where a residential development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Symon Bros. Constructions Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007.

(1) Road & Drainage Layout Plan Drawing No. 2190E-64-91 – Rev B.

General site works involved the placement of fill, using on-site derived clay, to bring the fill region to the required finished levels as indicated on the faceplan drawings.

2. Site Preparation

Site inspections were undertaken on the 22nd of September 2020 confirming that selected areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

Proof roll inspections were performed throughout the project duration to ensure no significant soft areas were present prior to filling.

3. Fill Material

It is understood that the fill material used was sourced from site cut areas.



The fill material is best described as a silty CLAY, brown, grey-brown, slightly moist to moist, medium to high plasticity with basalt gravels and cobbles.

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with guidelines set out in AS 3798 - 2007 Section 4.4.

4. Fill Construction Procedure

The following plant (but not always limited to) were engaged in the fill placement process:

- Dump trucks & Highway trucks
- A watercart
- A sheepsfoot compactor (815)

The sheepsfoot compactor and scrapers placed material in horizontal loose layers of approximately 250-300mm. The sheepsfoot compactor also performed compaction of the clay fill operating in a criss-cross pattern.

The moisture condition of the fill was closely monitored, and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1).

5. Compaction Control Testing

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of twenty-two compaction tests were performed on the fill construction. Results are presented in Appendix B of this report.

6. Testing Frequency

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1 for Large Scale Operations.**

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential.**



As a result, the compliance criteria adopted by Geotechnical Laboratories was a hlf density ratio not less than 95 percent of the maximum hlf density value as determined by the Standard Hlf Rapid Compaction Method in accordance with AS 1289 5.7.1.

Test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criteria was specified.

7. Statement of Compliance

So far as can be determined, Symon Bros. Constructions Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such, structural filling placed on this site by Symon Bros. Constructions Pty Ltd from the 22nd of September 2020 to the 5th of November 2021 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

8. Limitations and Liability of this Report

This report has been produced for and remains the property of Symon Bros. Constructions Pty Ltd.

The release of this report to a third party will only occur if Geotechnical Laboratories Pty Ltd has received, in writing, the authority to do so by our client.

Geotechnical Laboratories Pty Ltd will not engage in any third-party communication regarding this report.

Where information has been supplied by the client or third party, the assumption is made that this is correct. Geotechnical Laboratories Pty Ltd will not be held responsible for any inaccuracies supplied.

Test results and controlled fill compliance relates only to fill placed by Symon Bros. Constructions Pty Ltd and for earthworks completed at the time of inspection and testing. Any previous or subsequent earthworks will require a separate evaluation.

For & on behalf of
Geotechnical Laboratories Pty Ltd.

Sam Loza
Laboratory Manager.



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX A

[illegible]

LEGEND - FUNCTIONAL LAYOUT PLAN	
ALL PROPOSED FUTURE EXISTING SERVICE LOCATIONS ARE SHOWN INDICATIVELY	
	STORMWATER DRAIN PIT
	PROPERTY INLET
	SEWER & MAINTENANCE STRUCTURES
	HOUSE DRAIN
	ELECTRICITY (U/GROUND)
	ELECTRICITY (O/HEAD)
	GAS
	TELSTRA
	OPTIC FIBRE
	WATER
	RECYCLED WATER
	AS DRAIN
	SERVICE CONDUITS
	TACTILE PAVERS
	EXISTING STORMWATER DRAIN
	EXISTING SWALE DRAIN
	EXISTING SEWER & MAINTENANCE STRUCTURES
	EXISTING HOUSE DRAIN
	EXISTING ELECTRICITY (UNDER GROUND)
	EXISTING ELECTRICITY OVERHEAD
	EXISTING GAS
	EXISTING TELSTRA
	EXISTING OPTIC FIBRE
	EXISTING WATER
	EXISTING RECYCLED WATER
	EXISTING AS DRAIN
	EXISTING SERVICE CONDUITS
	EXISTING TACTILE PAVERS
	FUTURE STORMWATER DRAIN
	FUTURE SWALE DRAIN
	FUTURE SEWER & MAINTENANCE STRUCTURES
	FUTURE ELECTRICITY (UNDER GROUND)
	FUTURE ELECTRICITY OVERHEAD
	FUTURE GAS
	FUTURE TELSTRA
	FUTURE OPTIC FIBRE
	FUTURE WATER
	FUTURE RECYCLED WATER
	FUTURE AS DRAIN
	FUTURE SERVICE CONDUITS
	FUTURE TACTILE PAVERS
	ZERO LOT LINES
	EXISTING SURFACE LEVEL
	FINISHED BUILDING LINE LEVEL
	FINISHED RIDGE LINE LEVEL
	CHAINAGE
	STRUCTURAL FILL > 200mm DEEP
	EXISTING STRUCTURAL FILL > 200mm DEEP
	CUT > 200mm DEEP
	DIRECTION OF FALL
	OVERLAND FLOW
	GRADED IN DIRECTION OF FALL TO LEVEL INDICATED
	EDGE STRIP, SUBSOIL DRAIN, NO ROAD SIGN & BARRIER
	EXISTING TREE TO BE RETAINED
	EXISTING TREE TO BE REMOVED
	PERMANENT SURVEY MARK
	TEMPORARY BENCH MARK
	PROPOSED DRIVEWAY & FOOTPATH
	PROPOSED INDUSTRIAL DRIVEWAY
	PROPOSED SHARED FOOTPATH
	PROPOSED ROAD PAVING
	EXISTING ROAD PAVING

SERVICES OFFSET TABLE					
ROAD NAME	GAS	WATER	RECYCLED WATER	ELECTRICITY	OPTIC FIBRE
	OFFSET (m)	OFFSET (m)	OFFSET (m)	OFFSET (m)	OFFSET (m)
WINDOW ROAD	2.10 N	3.00 N	2.55 N	2.60 S	1.80 S
CUSP DRIVE	2.10 W	3.00 W	2.55 W	2.60 E	1.80 E

Drawing Index

2190E-64-91	Layout Plan
2190E-64-92	Typical Cross Sections
2190E-64-93	Parking Plan
2190E-64-94	Vehicle Turning Movements



WARNING
BEWARE OF UNDERGROUND SERVICES
The locations of underground services are approximate only and their exact position should be proven on site.
No guarantee is given that all existing services are shown.
Locate all underground services before commencement of works
DIAL 1100 BEFORE YOU DIG
www.1100.co.uk

REV	DATE	AMENDMENT / REVISION DESCRIPTION	DESIGN	APPROVAL
A	11.09.19	ISSUED TO COUNCIL FOR APPROVAL	RWJG	TM
B	10.11.19	PRAM CROSSING ADDED - DRAWING INDEX AMENDED	RWJG	TM

All setting out should be carried out in accordance with MPA/Council's standard drawings or as nominated on hard copy plans provided by SMEC. Any digital information supplied by this office is for information only. Any discrepancies should be discussed with the superintendent.



TITLE	NAME
DRAFTER	V Radha
DESIGNER	J Grotters
CHECKED	T Mollet
AUTHORISED	P Shellie
REFERENCE No. 1	
REFERENCE No. 2	



The Grove - Stage 64
Wyndham City Council
Functional Design
Layout Plan

WG PATH: V:\Vault\Projects_Ubani\2150E-The Grove West\2150E-64\Draws\2150E-64-91.dwg PRINTED BY: J014345 on 18/10/2019 at 04:16:27 PM

MELWAYS REF 234 G6	PROJECT / DRAWING No. 2190E-64-91	SHEET No. 01 of 04	REVISION B
-----------------------	--------------------------------------	-----------------------	---------------



LEVEL ONE
SURVEILLANCE
AND INSPECTION REPORT

APPENDIX B



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 2305/031

LOCATION: SYMON BROS - The Grove West Stage 64 & 65

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
22/09/20	1	<i>Refer to #2305/032 for approx. test site locations.</i>	1.96	25.5	97.0	✱ 2.02	23.5	175	2.0 Wetter	107.5	9	0	0
22/09/20	2		2.00	21.5	101.5	1.98	22.0	175	0.5 Drier	98.0	0	0	0
22/09/20	3		1.89	30.0	105.5	1.79	32.5	175	2.5 Drier	92.0	0	0	0
22/09/20	4		2.02	22.0	104.0	✱ 1.94	24.5	175	2.5 Drier	90.0	11	0	200
22/09/20	5		1.84	30.5	103.0	1.79	31.5	175	1.0 Drier	97.5	0	0	200
22/09/20	6		1.83	33.0	101.5	1.81	38.0	175	5.0 Drier	87.0	0	0	200

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 11:00am Finish Time: 11:31am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
 (Approved Signatory)

Issue Date: 28/9/2020



14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: The Grove West Stage 64 & 65

Sketch indicating compaction test locations

DATE: 22/9/2020

JOB No.: 2305/032

OPERATOR: RW

CHECKED: KK

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 2305/057

LOCATION: SYMON BROS - The Grove West Stage 64

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
13/10/20	1	<i>Refer to #2305/058 for approx. test site locations.</i>	2.02	21.5	99.5	2.03	22.0	175	0.5 Drier	98.0	0	0	100
13/10/20	2		1.96	28.0	99.5	✱ 1.97	26.0	175	2.0 Wetter	107.0	4	0	50
13/10/20	3		1.99	27.5	101.5	1.95	26.0	175	1.5 Wetter	106.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 9:15am Finish Time: 9:37am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
 (Approved Signatory)

Issue Date: 14/10/2020



14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: The Grove West Stage 64

Sketch indicating compaction test locations

DATE: 13/10/2020**JOB No.: 2305/058**

OPERATOR: WS/JC CHECKED: KK

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077
 14 Ravenhall Way, Ravenhall, Vic 3023
 Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 2305/059

LOCATION: SYMON BROS - The Grove West Stage 64

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
14/10/20	1	<i>Refer to #2305/060 for approx. test site locations.</i>	2.06	20.0	105.5	✱ 1.95	23.0	175	3.0 Drier	86.5	4	0	0
14/10/20	2		1.96	21.0	101.5	1.93	24.0	175	2.5 Drier	89.0	0	0	0
14/10/20	3		2.00	21.5	103.0	1.94	24.0	175	2.5 Drier	89.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 8:35am Finish Time: 8:50am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD




Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
(Approved Signatory)

Issue Date: 16/10/2020



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: The Grove West Stage 64

Sketch indicating compaction test locations

DATE: 14/10/2020

OPERATOR: RW

SCALE: NTS

JOB No.: 2305/060

CHECKED: KK

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 2305/350

LOCATION: SYMON BROS - The Grove West, Stage 64

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
2/09/21	1	Refer to #2305/351 for approx. test site locations.	1.95	20.5	101.5	1.92	23.5	175	3.0 Drier	87.0	0	0	400
2/09/21	2		1.90	20.0	99.0	✱ 1.92	24.0	175	3.5 Drier	85.0	8	0	500
2/09/21	3		1.89	24.0	100.0	1.88	26.5	175	2.5 Drier	90.5	0	0	500
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 12:00pm Finish Time: 1:15pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD

❖



Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
(Approved Signatory)

Issue Date: 8/9/2021



SCHEDULE C - PAYROLL TAXES				
	STATE	FEDERAL	STATE	FEDERAL
	UNEMPLOYMENT	DISABILITY	UNEMPLOYMENT	DISABILITY
2010	0.0000	0.0000	0.0000	0.0000
2011	0.0000	0.0000	0.0000	0.0000
2012	0.0000	0.0000	0.0000	0.0000
2013	0.0000	0.0000	0.0000	0.0000
2014	0.0000	0.0000	0.0000	0.0000
2015	0.0000	0.0000	0.0000	0.0000
2016	0.0000	0.0000	0.0000	0.0000
2017	0.0000	0.0000	0.0000	0.0000
2018	0.0000	0.0000	0.0000	0.0000
2019	0.0000	0.0000	0.0000	0.0000
2020	0.0000	0.0000	0.0000	0.0000
2021	0.0000	0.0000	0.0000	0.0000
2022	0.0000	0.0000	0.0000	0.0000
2023	0.0000	0.0000	0.0000	0.0000
2024	0.0000	0.0000	0.0000	0.0000
2025	0.0000	0.0000	0.0000	0.0000
2026	0.0000	0.0000	0.0000	0.0000
2027	0.0000	0.0000	0.0000	0.0000
2028	0.0000	0.0000	0.0000	0.0000
2029	0.0000	0.0000	0.0000	0.0000
2030	0.0000	0.0000	0.0000	0.0000
2031	0.0000	0.0000	0.0000	0.0000
2032	0.0000	0.0000	0.0000	0.0000
2033	0.0000	0.0000	0.0000	0.0000
2034	0.0000	0.0000	0.0000	0.0000
2035	0.0000	0.0000	0.0000	0.0000
2036	0.0000	0.0000	0.0000	0.0000
2037	0.0000	0.0000	0.0000	0.0000
2038	0.0000	0.0000	0.0000	0.0000
2039	0.0000	0.0000	0.0000	0.0000
2040	0.0000	0.0000	0.0000	0.0000
2041	0.0000	0.0000	0.0000	0.0000
2042	0.0000	0.0000	0.0000	0.0000
2043	0.0000	0.0000	0.0000	0.0000
2044	0.0000	0.0000	0.0000	0.0000
2045	0.0000	0.0000	0.0000	0.0000
2046	0.0000	0.0000	0.0000	0.0000
2047	0.0000	0.0000	0.0000	0.0000
2048	0.0000	0.0000	0.0000	0.0000
2049	0.0000	0.0000	0.0000	0.0000
2050	0.0000	0.0000	0.0000	0.0000
2051	0.0000	0.0000	0.0000	0.0000
2052	0.0000	0.0000	0.0000	0.0000
2053	0.0000	0.0000	0.0000	0.0000
2054	0.0000	0.0000	0.0000	0.0000
2055	0.0000	0.0000	0.0000	0.0000
2056	0.0000	0.0000	0.0000	0.0000
2057	0.0000	0.0000	0.0000	0.0000
2058	0.0000	0.0000	0.0000	0.0000
2059	0.0000	0.0000	0.0000	0.0000
2060	0.0000	0.0000	0.0000	0.0000
2061	0.0000	0.0000	0.0000	0.0000
2062	0.0000	0.0000	0.0000	0.0000
2063	0.0000	0.0000	0.0000	0.0000
2064	0.0000	0.0000	0.0000	0.0000
2065	0.0000	0.0000	0.0000	0.0000
2066	0.0000	0.0000	0.0000	0.0000
2067	0.0000	0.0000	0.0000	0.0000
2068	0.0000	0.0000	0.0000	0.0000
2069	0.0000	0.0000	0.0000	0.0000
2070	0.0000	0.0000	0.0000	0.0000

[illegible]

ACN 102 571 077

Email: info@geolab.com.au PH: (03) 8361-9140

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 2305/364

LOCATION: SYMON BROS - The Grove, Stage 64

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
3/09/21	1	<i>Refer to #2305/365 for approx. test site locations.</i>	1.95	22.0	102.5	1.91	21.5	175	0.5 Wetter	102.5	0	0	600
3/09/21	2		1.84	30.5	100.5	1.82	31.0	175	0.5 Drier	98.5	0	0	600
3/09/21	3		1.89	21.5	102.5	1.85	25.0	175	4.0 Drier	84.5	0	0	400
3/09/21	4		1.86	26.0	96.5	✱ 1.93	24.5	175	1.5 Wetter	106.0	4	0	600
3/09/21	5		1.88	25.5	99.5	1.89	28.0	175	2.5 Drier	91.0	0	0	400
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 8:00am Finish Time: 9:40am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD




Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
(Approved Signatory)

Issue Date: 10/9/2021



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: The Grove West Stage 64

Sketch indicating compaction test locations

DATE: 3/09/2021

OPERATOR: FK/NE

SCALE: NTS

JOB No.: 2305/365

CHECKED: KK

FIGURE No: -



GEOTECHNICAL LABORATORIES
ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023
Email: info@geolab.com.au PH: (03) 8361-9140

DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 2305/400

LOCATION: SYMON BROS - The Grove West , Stage 64

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m ³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m ³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
5/11/21	1	<i>Refer to #2305/401 for approx. test site locations.</i>	1.90	27.5	102.0	1.87	29.5	175	2.0 Drier	94.0	0	0	0
5/11/21	2		1.89	28.5	99.0	1.91	27.0	175	1.5 Wetter	104.5	0	0	0
5/11/21	3		2.09	22.0	105.0	1.99	22.5	175	0.5 Drier	98.0	0	0	0
5/11/21	4		1.93	23.0	96.5	2.00	23.5	175	0.5 Drier	97.0	0	0	0
5/11/21	5		1.87	20.5	99.5	1.88	23.5	175	3.0 Drier	86.5	0	0	0
5/11/21	6		1.88	24.5	98.0	✱ 1.92	25.5	175	0.5 Drier	97.0	3	0	0

NOTES: Clayey Fill Ex. Onsite

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 10:20am Finish Time: 11:00am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD




Accredited for compliance with ISO/IEC
17025 - Testing

NATA Accredited Laboratory Number 14561

MICK CROWE
(Approved Signatory)

Issue Date: 8/11/2021



**GEOTECHNICAL
LABORATORIES**

GEOTECHNICAL LABORATORIES

ACN 102 571 077

14 Ravenhall Way, Ravenhall, Vic 3023

Email: info@geolab.com.au PH: (03) 8361-9140

CLIENT: SYMON BROS

LOCATION: The Grove West Stage 64

Sketch indicating compaction test locations

DATE: 5/11/2021

OPERATOR: VN

SCALE: NTS

JOB No.: 2305/401

CHECKED: KK

FIGURE No: -